

Annexure III

State: Kerala

District: Kollam

Block: Pathanapuram

Project ID: Kollam IWMP-2/2011-12

Date of project initiation: 01.05.2012

Date of project completion: 15.09.2020

Approved project cost (Rs. in lakh): **740.88000**

Actual expenditure (Rs. in lakh): **299.44507**

Summary of project activities implemented:

Sl. No.	Work / Activity	Work Sub Category	Details	
			Unit	Quantity
01	NRM works:			
(i)	Land Development (Productive use)	(a) Afforestation	ha	92.88
		(b) Horticulture	ha	
		(c) Agriculture	ha	
		(d) Pasture	ha	
		(e) Wasteland developed	ha	
(ii)	Soil & Moisture Conservation	(a) Trench	ha	375
		(b) Field Bunds	ha	418.64
		(c) Terrace	ha	
		others	ha	323.20
(iii)	Vegetative and Engineering Structure	(a) Checks & Plugs	Cum.	26.43
		(b) Gabion structure	Cum.	
		others	Cum.	2124
(iv)	Water Harvesting Structure (New created)	(a) Farm ponds	nos.	
		(b) Check dams	nos.	19
		(c) Nallah Bunds	nos.	34
		(d) Percolation tanks/ Ground water recharge structure	nos.	180
(v)	Water Harvesting Structure (Old rejuvenated)	(a) Farm ponds	nos.	6
		(b) Check dams	nos.	
		(c) Nallah Bunds	nos.	
		(d) Percolation tanks/ Ground water recharge structure	nos.	
		others	Nos.	12

02	Production systemµ-enterprises	Production systemµ-enterprises	Poultry	26 nos
			Agriculture	365 nos
03	Livelihood activities	Self Help Groups	Nos.	90
04	Others			
	Summery			
	Total rainwater harvesting structure created		Nos.	233
	Total rainwater harvesting structure rejuvenated		Nos.	18
	Additional area brought under protective irrigation		ha	1377.06
	Number of farmers benefitted		Nos.	3949
	Direct employment created		Mandays	18773



Block Development Officer

Pathanapuram