

State : - Kerala		District : - Alappuzha		Block : - Chengannur	
Project ID IWMP II 2011-12/Batch III					
Date of Project initiation 30.03.2012			Date of project Completion 08.09.2020		
Approved Project Cost (In lakhs)		818.28		Actual Expenditure (In Lakhs) 352.16	
Summary of project activities implemented					
Sl . No	Work /Activity	Work sub category	Details		
			Unit	Quantity	
(i)	Land development (Productive use)	(a) Afforestation	ha		
		(b) Horticulture	ha		
		(c) Agriculture	ha		
		(d) Pasture	ha		
		(e) Wasteland developed	ha		
(ii)	Soil & Moisture Conservation	(a) Trench	m		
		(b)Field Bunds	m		
		(c) Terrace	ha		
(iii)	Vegetative and engineering Structure	(a) Checks & plugs	nos		
		(b) Gabion structure	nos		
		(c) Bio Gas plant	nos	7	
		(d) Culvert	nos	4	
		(e) Motorshed	nos	3	
		(f)Others	nos	10	
(iv)	Water harvesting Structure (Newcreated)	(a) Farm pond	nos		
		(b) Chech dams	nos		
		(c) Nallah Bunds	nos		
		(d) Percolation tanks/ Ground water recharge structure	nos	31	
		Rainwater Harvesting Tanks	nos	8	
(v)	Water harvesting Structure (Old rejuvenated)	(a) Farm pond	nos	11	
		(b) Chech dams	nos		

		(c) Nallah Bunds	nos	
		(d) Percolation tanks/ Ground water recharge structure	nos	
		(f) well maintenance	nos	4
2	Production system & Micro -enterprises	Production system & Micro -enterprises		
		1.Agriculture	nos	27
		2 .Diary	nos	87
		3. goat Rearing	nos	8
3	Livelihood Activities	Self help Group	nos	39
4	others	EPA	nos	15
	Summary			
		Total Rain water harvesting structures created	nos	39
		Total Rain water harvesting structures rejuvenated	nos	15
		Additional area brought under protective irrigation	Ha	2573
		Number of farmers benefitted	nos	1548
		Direct employment created	Mandays	6550

Sakhin