

### Annexure III

State: KERALA

District: IDUKKI

Block: IDUKKI

Project ID: IWMP 2/ 2011-12

Date of project initiation: 2011-2012

Date of project completion: 13.07.2020


Approved project cost (Rs. in lakh): 430.50

Actual expenditure (Rs. in lakh): 197.89799

Summary of project activities implemented:

Sl. No.	Work / Activity	Work Sub Category	Details	
			Unit	Quantity
01	NRM works:			
(i)	Land Development (Productive use)	(a) Afforestation	ha	2
		(b) Horticulture	ha	1
		(c) Agriculture	ha	0
		(d) Pasture	ha	0
		(e) Wasteland developed	ha	2
(ii)	Soil & Moisture Conservation	(a) Trench	m	0
		(b) Field Bunds (Contour bund)	m	10143
		(c) Terrace	ha	2.64
(iii)	Vegetative and Engineering Structure	(a) Checks & Plugs	nos.	27
		(b) Gabion structure	nos.	0
(iv)	Water Harvesting Structure (New created)	(a) Farm ponds	nos.	179
		(b) Check dams	nos.	1
		(c) Nallah Bunds	nos.	0
		(d) Percolation tanks/ Ground water recharge structure	nos.	206
(v)	Water Harvesting Structure (Old rejuvenated)	(a) Farm ponds	nos.	12
		(b) Check dams	nos.	2
		(c) Nallah Bunds	nos.	0
		(d) Percolation tanks/ Ground water recharge structure	nos.	7
02	Production system & micro-enterprises	Production system & micro-enterprises	ha	93.204
			1.Monocropping 2.Multiple cropping 3.Mixed Farming	
03	Livelihood activities	Self Help Groups	nos.	8
04	Others			
	EPA	1.watershed theme Kanjar park 2.Pond Renovation	nos.	2
	Summary:			
	Total rainwater harvesting structures created		nos.	386
	Total rainwater harvesting structures rejuvenated		nos.	21
	Additional area brought under protective irrigation		ha	1391
	Number of farmers benefitted		nos.	6800
	Direct employment created		Mandays	13858



  
 Secreatry  
 Block Panchayath, Idukki