

Anexure III					
State: Kerala		District: Malappuram		Block: Areacode	
Project ID: Malappuram-IWMP-3/ 2011-12					
Date of Project Initiation:		2011 - 12		Date of Project Completion: 20.06.2020	
Approved Project Cost (Rs in lakh):		467.4		Actual Expenditure (Rs in lakh): 201.97763	
Summary of Project Activities Implimented:					
SI No.	Work /Activity	Work Sub Category	Details		Remarks
			Unit	Quantity	
01	NRM Works:				
(i)	Land Development (Productive Use)	(a) Afforestation	ha	14.2	
		(b) Horticulture	ha	12.04	
		(c) Agriculture	ha	13.49	
		(d) Pasture	ha	0	
		(e) Wasteland developed	ha	0	
(ii)	Soil & Moisture Conservation	(a) Trenching	m	0	
		(b) Field Bunding	m	0	
		(c) Terrace	ha	0	
		(d) Others	ha	72.69	
(iii)	Vegetative and Engineering Structure	(a) Checks & Plugs	nos	0	
		(b) Gabion Structure	nos	0	
		(c) Others (Side Protection)	nos	20	
(iv)	Water Harvesting Structure (New created)	(a) Farm ponds	nos	2	
		(b) Check dams	nos	0	
		(c) Nallah Bunds	nos	0	
		(d) Percolation tanks / Ground Water recharge structure	nos	0	
		(e) Others	nos	474	
(v)	Water Harvesting Structure (Old Rejuvenated)	(a) Farm ponds	nos	0	
		(b) Check dams	nos	0	
		(c) Nallah Bunds	nos	0	
		(d) Percolation tanks / Ground Water recharge structure	nos	0	
		(e) Others	nos	1	
02	Production System & Micro Eterprises	Production System & Micro Eterprises	Dairy	19	
			Poultry	162	
03	Livelihood Activities	Self Help Groups	nos	105	
04	Others				
Summary :					
1	Total Rain Water Harvesting Structures Created		nos	480	
2	Total Rain Water Harvesting Structures Rejuvenated		nos	3	
3	Additional Area Brought Under Protective Irrigation		ha	113.5	
4	Number of Farmers Benefitted		nos	1777	
5	Direct Employment Created		Mandays	48293	



[Handwritten Signature]
 Secretary
 Areacode Block Panchayat