

Anexure III				
State: Kerala		District: Malappuram	Block: Kutippuram	
Project ID: Malappuram-IWMP-4/ 2011-12				
Date of Project Initiation:		2011 - 12	Date of Project Completion: 24-07-2020	
Approved Project Cost (Rs in lakh):		669.96	Actual Expenditure (Rs in lakh): 367.66	
Summary of Project Activities Implimented:				
SI No.	Work /Activity	Work Sub Category	Details	
			Unit	Quantity
01	NRM Works:			
(i)	Land Development (Productive Use)	(a) Afforestation	ha	36
		(b) Horticulture	ha	90.5
		(c) Agriculture	ha	24
		(d) Pasture	ha	0
		(e) Wasteland developed	ha	0
(ii)	Soil & Moisture Conservation	(a) Trenching	m	0
		(b) Field Bunding	m	0
		(c) Terrace	ha	0
		(d) Others	ha	60.74
(iii)	Vegetative and Engineering Structure	(a) Checks & Plugs	nos	
		(b) Gabion Structure	nos	
		(c) Others (Side Protection)	nos	21
(iv)	Water Harvesting Structure (New created)	(a) Farm ponds	nos	2
		(b) Check dams	nos	5
		(c) Nallah Bunds	nos	0
		(d) Percolation tanks / Ground Water recharge structure	nos	0
		(e) Others (Well recharge)	nos	873
(v)	Water Harvesting Structure (Old Rejuvenated)	(a) Farm ponds	nos	8
		(b) Check dams	nos	0
		(c) Nallah Bunds	nos	0
		(d) Percolation tanks / Ground Water recharge structure	nos	0
		(e) Others	nos	2
02	Production System & Micro Eterprises	Production System & Micro Eterprises	poultry	446 (No of beneficiaries)
			others (dairy, Vegetable cultivation)	69 (No of beneficiaries)
03	Livelihood Activities	Self Help Groups	nos	58
04	Others			

Summary :			
1	Total Rain Water Harvesting Structures Created	nos	880
2	Total Rain Water Harvesting Structures Rejuvenated	nos	10
3	Additional Area Brought Under Protective Irrigation	ha	386.54
4	Number of Farmers Benefitted	nos	2238
5	Direct Employment Created	Mandays	31978



[Signature]
24/7/2020
SECRETARY
KUTTIPOURAM BLOCK PANCHAYAT