

Anexure III

State: Kerala		District: Kannur		Block: Iritty	
Project ID: Kannur-IWMP-2/ 2011-12					
Date of Project Initiation:		2011 - 12		Date of Project Completion:25.06.2020	
Approved Project Cost (Rs in lakh):		606.48		Actual Expenditure (Rs in lakh): 177.26	
Summary of Project Activities Implimented:					
Sl No.	Work /Activity	Work Sub Category	Details		Remarks
			Unit	Quantity	
01	NRM Works:				
(i)	Land Development (Productive Use)	(a) Afforestation	ha	0.2	
		(b) Horticulture	ha	0	
		(c) Agriculture	ha	9.42	
		(d) Pasture	ha	0	
		(e) Wasteland developed	ha	0	
(ii)	Soil & Moisture Conservation	(a) Trenching	m	0	
		(b) Field Bunding	m	0	
		(c) Terrace	ha	0	
		(d) Others (Stone bunding)	ha	94.28	
(iii)	Vegetative and Engineering Structure	(a) Checks & Plugs	nos	0	
		(b) Gabion Structure	nos	0	
		(c) Others (Side Protection)	nos	9	EPA - 1
(iv)	Water Harvesting Structure (New created)	(a) Farm ponds	nos	5	EPA - 1
		(b) Check dams	nos	1	
		(c) Nallah Bunds	nos	0	
		(d) Percolation tanks / Ground Water recharge structure	nos	1	EPA - 1
		(e) Others (Well recharging)	nos	357	EPA - 124
(v)	Water Harvesting Structure (Old Rejuvenated)	(a) Farm ponds	nos	2	
		(b) Check dams	nos	0	
		(c) Nallah Bunds	nos	0	
		(d) Percolation tanks / Ground Water recharge structure	nos	0	
		(e) Others	nos	0	
02	Production System & Micro Enterprises	Production System & Micro Enterprises	Ha	9.42	Banana Cultivation
03	Livelihood Activities	Self Help Groups	nos	15	
04	Others				
Summary :					
1	Total Rain Water Harvesting Structures Created		nos	364	
2	Total Rain Water Harvesting Structures Rejuvenated		nos	2	
3	Additional Area Brought Under Protective Irrigation		ha	148.75	
4	Number of Farmersw Benefitted		nos	1258	
5	Direct Employment Created		Mandays	5458	

Iritty

26/06/2020

Secretary

Iritty Block Panchayath