

Annexure III

District: ERNAKULAM

Block Panchayat: PARAKKADAVU

State: KERALA

Project ID: IWMP- 1V- 2013/14

Date of Project Initiation: 30/03/2013

Date of Project Completion: 31/03/2022


Approved Project Cost (in Lakhs): 619.42560

Actual Expenditure (in Lakhs) 561.56167

Summary of Project Activities Implemented

SI No.	Work/Activity	Work Sub Category	Details		
			Unit	Quantity	
1	NRM Works		(a) Afforestation	ha	20.1
			(b) Horticulture	ha	30.76
			(c) Agriculture	ha	79
			(d) Pasture	ha	
			(e) Waste land developed	ha	120
			Trench	m	
			Field Bunds	m	38400
			Terrace	ha	
			(a) Checks and Plugs	Nos	
			(b) Gabblion Structure	Nos	
			(c) Others- stream bank protection	Nos	30
			(a) Farm Ponds	Nos	
			(b) Check Dams	Nos	2
			(c) Nallah Bunds	Nos	
			(d) Percolation Tanks/Ground Water Recharge Structure	Nos	365
(e) Rainwater harvesting tank	Nos	1			
ii	Soil and Moisture Conservation				
iii	Vegetative and Engineering Structure				
iv	Water Harvesting Structure (New Created)				

v	Water Harvesting Structure (Old Renovated)	(a) Farm Ponds	Nos	6	
		(b) Check Dams	Nos		
		(c) Malla Bunds	Nos		
		(d) Percolation Tanks/Ground Water Recharge Structure	Nos		
		(e) Others- Lift Irrigation	Nos	13	
	Production System and Micro-enterprises	Production System and Micro-enterprises	3. Wick Irrigation	329 (3290 Nos)	115
2					
3	Livelihood Activities	Self Help Groups	Nos	17	
4	Others	EPA	Nos		
	Summary				
	Total Rainwater Harvesting Structures Created		Nos	368	
	Total Rainwater Harvesting Structures Rejuvenated		Nos	19	
	Additional Area brought under Protective Irrigation		ha	3662.1	
	Number of Farmers Benefitted		Nos	47880	
	Direct Employment Created		Mandays	28052	



Parakkadavu Block Panchayat

Secretary
Secretary

[Handwritten Signature]
22/11/22