

Annexure III

State: Kerala

District: Kozhikode Block:KunnamangalamProject ID:

Kozhikode-IWMP-3/2012-13

Date of project initiation: 04.09.2013

Date of project completion:31.03.2022


Approved project cost (Rs. in lakh):774.3

Actual expenditure (Rs. in lakh):453.25

Summary of project activities implemented:

Sl. No.	Work / Activity	Work Sub Category	Details	
			Unit	Quantity
01	NRM works:			
(i)	Land Development (Productive use)	(a) Afforestation	ha	1
		(b) Horticulture	ha	98
		(c) Agriculture	ha	
		(d) Pasture	ha	
		(e) Wasteland developed	ha	52
(ii)	Soil & Moisture Conservation	(a) Trench(Coconut)	nos.	35749
		(b) Field Bunds	ha	9
		(c) Terrace	ha	
		(d) Stone Bunds	m ²	3116.9
(iii)	Vegetative and Engineering Structure	(a) Checks & Plugs	nos.	
		(b) Gabion structure	nos.	
(iv)	Water Harvesting Structure (New created)	(a) Farm ponds	nos.	
		(b) Check dams	nos.	1
		(c) Stream side protection	nos.	12
		(d) Percolation tanks/ Ground water recharge structure	nos.	1126
		(e) Rain water harvesting Tank	nos.	
(v)	Water Harvesting Structure (Old rejuvenated)	(a) Farm ponds	nos.	12
		(b) Check dams	nos.	
		(c) Stream side protection	nos.	3

		(d) Percolation tanks/ Ground water recharge structure	nos.	22
02	Production system & micro-enterprises	(i) Incentive to farmers	nos.	2669
03	Livelihood activities	Self Help Groups	nos.	49
04	Others			
	Summary:			
	Total rainwater harvesting structures created		nos.	1139
	Total rainwater harvesting structures rejuvenated		nos.	38
	Additional area brought under protective irrigation		ha	250
	Number of farmers benefitted		nos.	6236
	Direct employment created		Man days	24634




 SECRETARY
 Kunnamangalam Block Panchayath