

BLOCK DEVELOPMENT OFFICE MAVELIKARA DATED: 28.05.2022

Annexure III

District: Alappuzha

Block Panchayat: Mavelikara

State: Kerala

Project ID: IWMP/IV/2013-14

Date of Project Initiation: 23.01.2014

Date of Project Completion: 31.03.2022

Approved Project Cost (in Lakhs): 756.6 Lakhs

Actual Expenditure (in Lakhs) 496.213

Summary of Project Activities Implemented

Sl No.	Work/Activity	Work Sub Category	Details	
			Unit	Quantity
1	NRM Works			
i	Land Development (Productive Use)	(a) Afforestation	ha	2.1214
		(b) Horticulture	ha	25
		(c) Agriculture	ha	285
		(d) Pasture	ha	0
		(e) Waste land developed	ha	0
ii	Soil and Moisture Conservation	Trench	m	0
		Field Bunds	m	1500
		Terrace	ha	0
iii	Vegetative and Engineering Structure	(a) Checks and Plugs	Nos	0
		(b) Gabbion Structure	Nos	0
		(c) Ramp to Agricultural Field	Nos	11
		(d) Sluice	Nos	2
		(e) Pump House	Nos	6
		(f) Thodu retaining wall protection	Nos	25
		(g) Others	Nos	0
iv	Water Harvesting Structure (New Created)	(a) Farm Ponds	Nos	1
		(b) Check Dams	Nos	0
		(c) Nallah Bunds	Nos	0
		(d) Well	Nos	271
		(e) Water Purifier	Nos	(3 Nos.) 2400
		(f) Percolation Tanks/Ground Water Recharge Structure	Nos	0
v	Water Harvesting Structure (Old Renovated)	(a) Well (old renovated)	Nos.	3
		(b) Farm Ponds	Nos	1
		(c) Check Dams	Nos	0
		(d) Nallah Bunds	Nos	0
		(e) Percolation Tanks/Ground Water Recharge Structure	Nos	0
		(f) Others	Nos	0
2	Production System and Micro-enterprises	(a) Pettipara	Nos	5
		(b) Cattle rearing	Nos	58
		(c) Goat rearing	Nos	57
3	Livelihood Activities	Self Help Groups	Nos	63
4	Others		Nos	0
	Summary			
	Total Rainwater Harvesting Structures Created		Nos	2672
	Total Rainwater Harvesting Structures Rejuvenated		Nos	4
	Additional Area brought under Protective Irrigation		ha	5230
	Number of Farmers Benefitted		Nos	15200
	Direct Employment Created		Mandays	18175



Block Development Officer
Mavelikara

[Signature]

COMMISSIONER FOR RURAL DEVELOPMENT