

Anexure III					
State: Kerala		District: Malappuram		Block: Wandoor	
Project ID: Malappuram-IWMP-7/ 2013-14					
Date of Project Initiation:		2013 - 14		Date of Project Completion:31.03.2022	
Approved Project Cost (Rs in lakh):		873 Lakh		Actual Expenditure (Rs in lakh): 519.39 Lakh	
Summary of Project Activities Implimented:					
SI No.	Work /Activity	Work Sub Category	Details		
01	NRM Works:		Unit	Quantity	Remarks
(i)	Land Development (Productive Use)	(a) Afforestation	ha	2.36	
		(b) Horticulture	ha	6.50	
		(c) Agriculture	ha	0.00	
		(d) Pasture	ha	0.00	
		(e) Wasteland developed	ha	0.00	
(ii)	Soil & Moisture Conservation	(a) Trenching	m	0.00	
		(b) Contour Bunding	ha	0.00	
		(c) Terrace	ha	0.00	
		(d) Others	ha	0.00	
(iii)	Vegetative and Engineering Structure	(a) Checks & Plugs	nos	0	
		(b) Gabion Structure	nos	0	
		(c) Others (Side Protection)	nos	0	
(iv)	Water Harvesting Structure (New created)	(a) Farm ponds	nos	0	
		(b) Check dams	nos	45	
		(c) Nallah Bunds	nos	0	
		(d) Percolation tanks / Ground Water recharge structure	nos	938	
		(e) Others	nos	3	
(v)	Water Harvesting Structure (Old Rejuvenated)	(a) Farm ponds	nos	4	
		(b) Check dams	nos	0	
		(c) Nallah Bunds	nos	0	
		(d) Percolation tanks / Ground Water recharge structure	nos	0	
		(e) Others	nos	0	
02	Production System & Micro Eterprises	Production System & Micro Eterprises	poultry	4431	
			Bee keeping	1	
			diary	192	
03	Livelihood Activities	Self Help Groups	nos	2	

04	Others			
Summary :				
1	Total Rain Water Harvesting Structures Created	nos	986	
2	Total Rain Water Harvesting Structures Rejuvenated	nos	4	
3	Additional Area Brought Under Protective Irrigation	ha	24	
4	Number of Farmers Benefitted	nos	5235	
5	Direct Employment Created	Mandays	51220	



Secretary
Block Panchayat, Wandoor



[Handwritten Signature]
COMMISSIONER FOR RURAL DEVELOPMENT
THIRUVANANTHAPURAM