

Annexure III

State : Kerala	District : Palakkad	Block : Thrithala
----------------	---------------------	-------------------

Project ID : IWMP-III-2010-11

Date of Project Initiation: 2009-10


Date of Project completion:
24/8/2018

Approved project cost(Rs. in lakh): 783.15

Actual expenditure(Rs. in lakh):
268.22


Summary of project activities implemented:

Sl.No	Work/Activity	Work Sub Category	Details	
			Unit	Quantity
1	NRM works:			
(i)	Land Development (Productive use)	(a)Afforestation	ha	
		(b) Horticulture	ha	
		(c)Agriculture	ha	
		(d) Pasture	ha	
		(e)Wasteland developed	ha	
(ii)	Soil & Moisture Conservation	(a)Trench	m	
		(b)Field Bunds(Contour Bund)	ha	
		©Terrace	ha	
(iii)	Vegetative and Engineering Structure	(a)Checks & Plugs	cum	190
		(b)Gabion Structure	nos	
		others	nos	14
(iv)	Water Harvesting Structure(New created)	(a)Farm ponds		
		(b)Check dams	nos	
		©Nallah Bunds		
		(d)Percolation tanks/Ground water recharge structure		
		others	nos	5
(v)	Water Harvesting Structure(Old rejuvenated)	(a)Farm ponds	nos	7
		(b)Check dams		
		©Nallah Bunds		
		(d)Percolation tanks/Ground water recharge structure		
		others	nos	4
2	Production system & micro-	Production system & micro- enterprises		



	enterprises	poultry	nos	
3	Livelihood activities	Others(Goat & Cattle)	nos	146 (142 Beneficiaries)
		Self Help Groups	nos	
		SHG Formed	nos	
		SHG Assisted		252
4	Others			164(820 Beneficiaries)
	Summary			
	Total rainwater harvesting structures created		nos	5
	Total rainwater harvesting structures rejuvenated		nos	11
	Additional area brought under protective irrigation		ha	1035.64
	Number of farmers benefited		nos	1672
	Direct employment created		Mandays	1701



fed

SECRETARY
 BLOCK PANCHAYATH OFFICE
 TRITHALA