

Annexure III				
State : Kerala		District : Palakkad		Block : Pattambi
Project ID : IWMP-V-2010-11				
Date of Project Initiation: 1.4.2010			Date of Project completion: 09.08.2018	
Approved project cost(Rs. in lakh): 657.75			Actual expenditure(Rs. in lakh): 358.52	
Summary of project activities implemented:				
Sl.No	Work/Activity	Work Sub Category	Details	
			Unit	Quantity
1	NRM works:			
(i)	Land Development (Productive use)	(a)Afforestation	ha	
		(b) Horticulture	ha	
		(c)Agriculture	ha	
		(d) Pasture	ha	
		(e)Wasteland developed	ha	
(ii)	Soil & Moisture Conservation	(a)Trench	m	
		(b)Field Bunds(Contour Bund)	ha	
		©Terrace	ha	
(iii)	Vegetative and Engineering Structure	(a)Checks & Plugs	nos	
		(b)Gabion Structure	nos	
		others	nos	16
(iv)	Water Harvesting Structure(New created)	(a)Farm ponds		
		(b)Check dams	nos	18
		©Nallah Bunds		
		(d)Percolation tanks/Ground water recharge structure		
(v)	Water Harvesting Structure(Old rejuvenated)	(a)Farm ponds	nos	11
		(b)Check dams		
		©Nallah Bunds		
		(d)Percolation tanks/Ground water recharge structure		
2	Production system & micro-enterprises	Production system & micro-enterprises		
		poultry	nos	855 (855 Beneficiaries)
		Others(Goat & Cattle )	nos	1055(1055 Beneficiaries)

3	Livelihood activities	Self Help Groups	nos	
		SHG Formed		179
		SHG Assisted		70(350 Beneficiaries)
4	Others			
	Summary			
	Total rainwater harvesting structures created		nos	18
	Total rainwater harvesting structures rejuvenated		nos	11
	Additional area brought under protective irrigation		ha	770
	Number of farmers benefited		nos	1090
	Direct employment created		Mandays	19590



*Handwritten signature*  
**SECRETARY**  
**BLOCK PANCHAYATH**  
**PATTAMBI**