

Annexure III

State: Kerala

District: Wayanad

Block: Kalpetta

Project ID: IWMP II/2010-11

Date of project initiation : 2010-11

Date of Project completion : 31.7.2018

Approved Project cost (RS. In Lakh):

549.45

Actual expenditure : (RS. In Lakh) : 217.65

Summary of project activities implemented:

SI no	Work/Activity	Work sub Category	Details	
1	NRM Works:		Unit	Quantity
(i)	Land Development (Productive Use)	(a) Afforestation	ha	
		(b) Horticulture	ha	109
		(c) Agriculture	ha	
		(d) Pasture	ha	
		(e) Wasteland developed	ha	
		(f) Others	ha	258
(ii)	Soil & Moisture Conservation	(a) Trench	m	
		(b) Field bunds - Contur Bunding	ha	
		(c) Terrace	ha	
		(e) Centripetal terrecing	ha	
		(d) Others	ha	83.74
(iii)	Vegetative and Engineering Structure	(a) checks & plugs	nos	
		(b) gabion Structure	nos	
		(c) Others	Nos	20
(iv)	Water Harvesting struture (new created)	(a) Farm ponds	nos	6
		(b) Check dams	nos	2
		(c) Nallah Bunds	nos	
		(d) Percolation tanks/ Ground water recharge structure	nos	
		(e) Others	nos	4
(v)	Water Harvesting struture (Old rejuvenated)	(a) Farm ponds	nos	
		(b) Check dams	nos	
		(c) Nallah Bunds	nos	
		(d) Percolation tanks/ Ground water recharge structure	nos	
		(e) Others	nos	2
(v)	Production system & micro-enterprises		SRI(Ha)	0.850
			Fodder cultivation(Ha)	0.135
			Pisiculture (Units)	45
3	Livelihood activity	Self Help Group	nos	75
4	Others-	user groups	nos	
	Summary			
	Total rainwater harvesting structures created		nos	12
	Total rainwater harvesting structures rejuvenated		nos	2
	Additional area brought under protective irrigation		ha	115
	Numbers of farmes benifited		nos	1158
	Direct employment created		mandays	2452

Sd/-
Project Director