

Annexure iii

State:Kerala

District:Kollam

Block:Ithikkara

Project ID:IWMP-1/2010-11

Date of project initiated: 10.12.2012

Date of project completion: 31/03/2018


Approved project cost (Rs.in lakh): 700.65200/-

Actual expenditure(Rs. In lakh):243.52788/-

Summary of project activities implemented:

Sl No:	Work/Activity	Work sub category	Details	
			Unit	Quantity
	NRM works:			
(i)	Land Development(Productive use)	(a)Afforestation	ha	97.14
		(b)Horticulture	ha	
		(c)Agriculture	ha	
		(d)Pasture	ha	
		(e)Watershed Developed	ha	0
(ii)	Soil and moisture Conservation	(a)Trench	m	183
		(b)Field bunds	m	54207.47 (641.33ha)
		(c)Terrace	ha	
		(d)Others	ha	1109.5
(iii)	Vegetative and Engineering Structures	(a)Checks or plugs	nos	
		(b)Gabion Structures	nos	
		(c) Others	nos	3
(iv)	Water Harvesting Structures (New Created)	(a)Farm Ponds	nos	0
		(b)Check Dams	nos	
		(c)Nallah Bunds	nos	
		(d)Percolation tank /Ground water recharge structures	nos	64
(v)	Water Harvesting Structures (Old rejuvenated)	(a)Farm Ponds	nos	4
		(b)Check Dams	nos	
		(c)Nallah Bunds	nos	
		(d)Percolation tank /Ground water recharge structures	nos	
(vi)	Production systemµ-enterprices	Production systemµ-enterprices		1
				2
				3
				4
		Others		5
vii	Livelihood activities	Self Help Group	nos	89
(viii)	Others			
	Summary:			
	Total rainwater harvesting structures created		nos	64
	Total rainwater harvesting structures rejuvenated		nos	4
	Additional area brought under protective irrigation		ha	2845
	Number of farmers benefitted		nos	3279
	Direct employment created		Mandays	15361




 Block Development Officer
 Ithikkara