

Annexure III

District: Wayanad

Block: Kalpetta

State: Kerala

Project ID: IWMP III/2010-11

Date of project initiation : 2010-11

Approved Project cost (RS. In Lakh):776.25

Date of Project completion :31.7.2018

Actual expenditure : (RS. In Lakh) : 247.29

Summary of project activities implemented:

SI no	Work/Activity	Work sub Category	Details	
			Unit	Quantity
1	NRM Works:			
(i)	Land Development (Productive Use)	(a) Afforestation	ha	
		(b) Horticulture	ha	
		(c) Agriculture	ha	
		(d) Pasture	ha	
		(e) Wasteland developed	ha	
		(f) Others	ha	278.23
(ii)	Soil & Moisture Conservation	(a) Trench	m	
		(b) Field bunds - Contur Bunding	ha	
		(c) Terrace	ha	
		(e) Centripetal terrecing	ha	
		(d) Others	ha	11
(iii)	Vegetative and Engineering Structure	(a) checks & plugs	nos	
		(b) gabion Structure	nos	
		(c) Others	Nos	22
(iv)	Water Harvesting struture (new created)	(a) Farm ponds	nos	59
		(b) Check dams	nos	
		(c) Nallah Bunds	nos	
		(d) Percolation tanks/ Ground water recharge structure	nos	
		(e) Others	nos	1
(v)	Water Harvesting struture (Old rejuvenated)	(a) Farm ponds	nos	1
		(b) Check dams	nos	
		(c) Nallah Bunds	nos	
		(d) Percolation tanks/ Ground water recharge structure	nos	
		(e) Others	nos	2
(v)	Production system & micro-enterprises		SRI(Ha)	12.650
			Others (no)	7
3	Livelihood activity	Self Help Group	nos	35
4	Others-	user groups	nos	
Summary				
	Total rainwater harvesting structures created		nos	6
	Total rainwater harvesting structures rejuvenated		nos	1
	Additional area brought under protective irrigation		ha	163
	Numbers of farmes benifited		nos	827
	Direct employment created		mandays	2528

Sd/-
Project Director