

Form - I

State: Kerala

District: Idukki

Block: Elamdesom

Project ID: IWMP Project I/2011-12

Date of Project completion: 31.03.2018


Approved Project cost (Rs. in lakh): 325.80


Actual expenditure (Rs. in lakh): 120.09


Summary of Project activities implemented:

| Sl. No | Work/Activity | Work sub category | Details | |
|--------|--|-------------------------------------|----------------|----------|
| | | | Unit | Quantity |
| 01 | NRM works | | | |
| (i) | Land Development (Productive use) | (a) Afforestation | ha | Nil |
| | | (b) Horticulture | ha | Nil |
| | | (c) Agriculture | ha | 1 |
| | | (d) pasture | ha | |
| | | (e) Wasteland development | ha | |
| (ii) | Soil & Moisture Conservation | (a) Trench | m ² | |
| | | (b) Field bunds | ha | |
| | | (c) Terrance | ha | |
| | | (d) Side wall protection | Cum | |
| | | (e) Graded bunds | ha | 6.89 |
| (iii) | Vegetative and Engineering Structure | (a) Checks & Plugs | nos | 22 |
| | | (b) Gabion structure | nos | |
| (iv) | Water Harvesting Structure (New created) | (a) Farm ponds | nos | |
| | | (b) Check dams | nos | |
| | | (c) Nallah bunds | nos | |
| | | (d) Percolation tanks | nos | |
| | | (e) Ground water recharge structure | nos | 15 |

| | | | | |
|------|---|-------------------------------------|---------|--------|
| | | (f) Rain pit | nos | |
| | | (g) Rain Water Harvesting | nos | 172 |
| (iv) | Water Harvesting Structure (Old rejuvenated) | (a) Farm ponds | nos | 2 |
| | | (b) Check dam | nos | 1 |
| | | (c) Nallah bunds | nos | |
| | | (d) Percolation tanks | nos | |
| | | (e) Ground water recharge structure | | |
| | | | | |
| 02 | Production system & Micro-enterprises | (a) Agriculture tools | nos | 264 |
| | | (b) Biogas plants | nos | 15 |
| | | (c) Banana cultivation | ha | 6 |
| | | | | |
| 03 | Livelihood activities | (a) Self Help Groups | nos | 86 |
| | | (b) JLG - Formation | nos | 128 |
| | | (c) JLG - Assist | nos | 41 |
| 04 | Others | (a) Capacity Building - Training | nos | 28 |
| | | (b) Capacity Building - Trainees | nos | 2520 |
| | | | | |
| | Summary: | | | |
| | Total Rain Water Harvesting Structures created | | nos | 187 |
| | Total Rain Water Harvesting Structures rejuvenated | | nos | 3 |
| | Additional area brought under protective irrigation | | Ha | 1123.5 |
| | Number of farmers benefited | | nos | 3259 |
| | Direct employment created | | mandays | 9170 |


 Project Manager
 WCDC, Poverty Alleviation Unit
 Luckki




 Block In-charge Officer
 Luckki