

Annexure III

State: Kerala

District: Ernakulam

Block Panchayat: Vypin

Project ID: IWMP-1/2010-11

Date of Project Initiation: 15/03/2011

Date of Project Completion: 20/07/2018


Approved Project Cost (in Lakhs): 884.55

Actual Expenditure (in Lakhs)

518.7595

Summary of Project Activities Implemented

Sl No.	Work/Activity	Work Sub Category	Details	
			Unit	Quantity
1	NRM Works			
i	Land Development (Productive Use)	(a) Afforestation	ha	40
		(b) Horticulture	ha	0
		(c) Agriculture	ha	782
		(d) Pasture	ha	0
		(e) Waste land developed	ha	0
ii	Soil and Moisture Conservation	Trench	m	0
		Field Bunds	m	0
		Terrace	ha	0
iii	Vegetative and Engineering Structure	(a) Checks and Plugs	Nos	0
		(b) Gabion Structure	Nos	0
		(c) Others	Nos	34
iv	Water Harvesting Structure (New Created)	(a) Farm Ponds	Nos	
		(b) Check Dams	Nos	
		(c) Nallah Bunds	Nos	
		(d) Percolation Tanks/Ground Water Recharge Structure	Nos	90
v	Water Harvesting Structure (Old Renovated)	(a) Farm Ponds	Nos	4
		(b) Check Dams	Nos	0
		(c) Nallah Bunds	Nos	0
		(d) Percolation Tanks/Ground Water Recharge Structure	Nos	0
		(e) Others	Nos	29
2	Production System and Micro-enterprises	Production System and Micro-enterprises	1. 2. 3.	83
3	Livelihood Activities	Self Help Groups	Nos	128
4	Others	EPA	Nos	8
	Summary			
	Total Rainwater Harvesting Structures Created		Nos	90
	Total Rainwater Harvesting Structures Rejuvenated		Nos	33
	Additional Area brought under Protective Irrigation		ha	757
	Number of Farmers Benefitted		Nos	5116
	Direct Employment Created		Mandays	20715



SECRETARY

VYPIN BLOCK PANCHAYAT