

Annexure III

State: Kerala District: Thrissur Name of Project: IWMP1/2010-11 Kodakara

Date of Project initiation: 2011-12 (11-08-2011) Date of completion: 31-03-2018

Approved Project Cost: 685.44 Lakhs Actual Expenditure: (Rs. 214.03658 lakhs)

Summary of Project Activities implemented

Sl No	Work/Activity	Work Sub Category	Details	
			Unit	Quantity
1	NRM works:			
(I)	Land Development (Productive use)	(A) Afforestation	Ha	190.7
		(B) Horticulture	Ha	270.49
		(C) Pasture	Ha	19.94
		(D) Wateland Development	Ha	
(II)	Soil & Moisture conservation	(A) Trench	m	
		(B) Field Bunds	m	
		(C) Terrace	Ha	
		(D) Others (Geo Textiles) ¹	Ha	186.3
(III)	Vegetative & Engineering structures	(A) Checks & Plugs	Nos	
		(B) Gabion structure	Nos	
		(C) Others ²	Nos	14
(IV)	Water harvesting Structure (Newly created)	(A) Farm Ponds ³	Nos	1
		(B) Check Dams ⁴	Nos	3
		(C) Nallah Bunds	Nos	
		(D) Percolation Tanks/Ground water recharge structures ⁵	Nos	704
(V)	Water harvesting Structure (old rejuvenated)	(A) Farm Ponds	Nos	
		(B) Check Dams	Nos	
		(C) Nallah Bunds	Nos	
		(D) Percolation Tanks/Ground water recharge structures	Nos	
		(E) Rain water harvesting tank	Nos.	
		(F) Biogas Plant		
2	Production system & Other enterprises	Production system & Other enterprises (Poultry) ⁶	Nos	1
3	Livelihood activities	Self Help Groups ⁷	Nos	49
4	Others			
	Summary			
	Total number of rainwater harvesting structures created		Nos	708
	Total number of rainwater harvesting structures rejuvenated		Nos	
	Additional area brought under protective irrigation		Ha	183.04
	Number of farmers benefitted		Nos	16767
	Direct employment created		Mandays	37614

Date: 30-07-2018

Secretary, PIA Kodakara