

### Annexure III

State: Kerala

District: Idukki

Block: Azhutha

Project ID: IWMP-4/2011-2012

Date of project initiation: 2011-2012


Date of project completion: 16.07.2020

Approved project cost (Rs. in lakh): 860.10

Actual expenditure (Rs. in lakh): 253.6617

Summary of project activities implemented:

Sl. No.	Work / Activity	Work Sub Category	Details	
			Unit	Quantity
01	NRM works:			
(i)	Land Development (Productive use)	(a) Afforestation	ha	
		(b) Horticulture	ha	
		(c) Agriculture	ha	
		(d) Pasture	ha	
		(e) Wasteland developed	ha	
(ii)	Soil & Moisture Conservation	(a) Trench	m	
		(b) Field Bunds	m	
		(c) Terrace	ha	
(iii)	Vegetative and Engineering Structure	(a) Checks & Plugs	nos.	
		(b) Gabion structure	nos.	
(iv)	Water Harvesting Structure (New created)	(a) Farm ponds	nos.	12
		(b) Check dams	nos.	12
		(c) Nallah Bunds	nos.	84
		(d) Percolation tanks/ Ground water recharge structure	nos.	74
(v)	Water Harvesting Structure (Old rejuvenated)	(a) Farm ponds	nos.	5
		(b) Check dams	nos.	
		(c) Nallah Bunds	nos.	
		(d) Percolation tanks/ Ground water recharge structure	nos.	
02	Production system & micro-enterprises	Production system & micro-enterprises		
		1. banana cultivation	nos	25
		2. cardamom cultivation	nos	36
		3. pepper cultivation	nos	1
03	Livelihood activities	Self Help Groups	nos.	19
04	Others			
	Summary:			
	Total rainwater harvesting structures created		nos.	182
	Total rainwater harvesting structures rejuvenated		nos.	5
	Additional area brought under protective irrigation		ha	1015
	Number of farmers benefitted		nos.	2556
	Direct employment created		Mandays	4839

  
 Block Development Officer  
 Azhutha, Peermade

