

Annexure III

State: Kerala

District: Ernakulam

Block Panchayat: Mulanthuruthy

Project ID: IWMP/3/EKM/2

Date of Project Initiation: 3/3/2012

Date of Project Completion: 31/3/2020


Actual Expenditure --


303.09591 (in Lakhs)

Approved Project Cost (in Lakhs): 457.44000

Summary of Project Activities Implemented

Sl No.	Work/Activity	Work Sub Category	Details	
			Unit	Quantity
1	NRM Works			
	i Land Development (Productive Use)	(a) Afforestation	ha	
		(b) Horticulture	ha	
		(c) Agriculture	ha	14
		(d) Pasture	ha	
		(e) Waste land developed	ha	
	ii Soil and Moisture Conservation	Trench	m	
		Field Bunds	m	
		Terrace	ha	
		Others	ha	452.25
	iii Vegetative and Engineering Structure	(a) Checks and Plugs	Nos	
		(b) Gabion Structure	Nos	
		(c) Others	Nos	15
	iv Water Harvesting Structure (New Created)	(a) Farm Ponds	Nos	
		(b) Check Dams	Nos	
		(c) Nallah Bunds	Nos	
		(d) Percolation Tanks/Ground Water Recharge Structure	Nos	140
		(e) Others	Nos	2
	v Water Harvesting Structure (Old Renovated)	(a) Farm Ponds	Nos	16
		(b) Check Dams	Nos	
		(c) Nallah Bunds	Nos	
		(d) Percolation Tanks/Ground Water Recharge Structure	Nos	
		(e) Others	Nos	58
2	Production System and Micro-enterprises	Production System and Micro-enterprises	Nos	17
3	Livelihood Activities	Self Help Groups	Nos	260
4	Others	EPA	Nos	2
	Summary			
	Total Rainwater Harvesting Structures Created		Nos	142
	Total Rainwater Harvesting Structures Rejuvenated		Nos	74
	Additional Area brought under Protective Irrigation		ha	2898.28
	Number of Farmers Benefitted		Nos	7600
	Direct Employment Created		Nos	11781




Secretary
 Block Panchayath
 Mulanthuruthy