


Anexure III					
State: Kerala		District: Kannur		Block: Irikkur	
Project ID: Kannur-IWMP-3/ 2011-12					
Date of Project Initiation:		2011 - 12		Date of Project Completion:27.07.2020	
Approved Project Cost (Rs in lakh):		525		Actual Expenditure (Rs in lakh): 226.50931	
Summary of Project Activities Implimented:					
Sl No.	Work /Activity	Work Sub Category	Details		Remarks
01	NRM Works:		Unit	Quantity	
(i)	Land Development (Productive Use)	(a) Afforestation	ha		
		(b) Horticulture	ha		
		(c) Agriculture	ha		
		(d) Pasture	ha		
		(e) Wasteland developed	ha		
(ii)	Soil & Moisture Conservation	(a) Trenching	Ha		
		(b) Field Bunding(Contour)	Ha		
		(c) Terrace	ha		
		(d) Others (stone bunding)	Ha	105.14	
(iii)	Vegetative and Engineering Structure	(a) Checks & Plugs	nos		
		(b) Gabion Structure	nos		
		(c) Others (Side Protection)	nos		
(iv)	Water Harvesting Structure (New created)	(a) Farm ponds	nos	1	
		(b) Check dams	nos	4	
		(c) Nallah Bunds	nos	15	
		(d) Percolation tanks / Ground Water recharge structure	nos		
		(e) Others(Well Recharging)	nos	181	
(v)	Water Harvesting Structure (Old Rejuvenated)	(a) Farm ponds	nos	4	
		(b) Check dams	nos	0	
		(c) Nallah Bunds	nos		
		(d) Percolation tanks / Ground Water recharge structure	nos		
		(e) Others(Well Renovation)	nos	2	
02	Production System & Micro Eterprises	Production System & Micro Eterprises	Bee keeping		
			Banana / vegetable Cultivation	3	
03	Livelihood Activities	Self Help Groups	nos	54	
04	Others				
Summary :					
1	Total Rain Water Harvesting Structures Created		nos	201	
2	Total Rain Water Harvesting Structures Rejuvenated		nos	6	
3	Additional Area Brought Under Protective Irrigation		ha	188.5	
4	Number of Farmers Benefitted		nos	3932	
5	Direct Employment Created		Mandays	22651	


SECRETARY
IRIKKUR BLOCK PANCHATATH