

Annexure III

State: Kerala

District: Thrissur Block: Vellangallur

Project ID:

Date of project initiation: 02-12-2013

Date of project completion: 31-03-2022

Approved project cost (Rs. in lakh): 899.7

Actual expenditure (Rs. in lakh):

482.35527

Summary of project activities implemented:

Sl. No.	Work / Activity	Work Sub Category	Details	
			Unit	Quantity
01	NRM works:			
(i)	Land Development (Productive use)	(a) Afforestation	ha	13.9
		(b) Horticulture	ha	120.78
		(c) Agriculture	ha	0
		(d) Pasture	ha	0
		(e) Wasteland developed	ha	50.0
(ii)	Soil & Moisture Conservation	(a) Trench	m	0
		(b) Field Bunds	m	3455
		(c) Terrace	ha	0
(iii)	Vegetative and Engineering Structure	(a) Checks & Plugs	nos.	0
		(b) Gabion structure	nos.	0
		(c) Others	nos.	14
(iv)	Water Harvesting Structure (New created)	(a) Farm ponds (Silpollin tank)	nos.	64
		(b) Check dams	nos.	9
		(c) Well recharge	nos.	1127
		(d) Rain water harvesting tank	nos.	18
(v)	Water Harvesting Structure (Old rejuvenated)	(a) Farm ponds	nos.	5
		(b) Check dams	nos.	5
02	Production system & micro-enterprises	Production system & micro-enterprises	1.	
			2.	
			3.	
		Vegetable Kit - 1594 persons		
		Coconut sapplings 360 persons		1080 sapplings
		Fruit sapplings - 995 persons		4975 plants




 Block Development Officer
 Vellangallur

		Plantains - 2141 persons	8564 plantains	
		Hen and cage - 612 persons	612 cages and 4896 Hens	
03	Livelihood activities	Self Help Groups	nos.	123
04	Others			
	Summary:			
	Total rainwater harvesting structures created		nos.	1218
	Total rainwater harvesting structures rejuvenated		nos.	10
	Additional area brought under protective irrigation		ha	277.214
	Number of farmers benefitted		nos.	26634
	Direct employment created		Mandays	37296

[Handwritten signature]



District Development Officer
Vellangallur