


Anexure III					
State: Kerala		District: Malappuram		Block: Wandoor	
Project ID: Malappuram-IWMP-5/ 2012-13					
Date of Project Initiation:		2012 - 13		Date of Project Completion:31.03.2022	
Approved Project Cost (Rs in lakh):		296.85 Lakh		Actual Expenditure (Rs in lakh): 231.95lakh	
Summary of Project Activities Implimented:					
SI No.	Work /Activity	Work Sub Category	Details		
01	NRM Works:		Unit	Quantity	Remarks
(i)	Land Development (Productive Use)	(a) Afforestation	ha	1.68	
		(b) Horticulture	ha	29.21	
		(c) Agriculture	ha	0.00	
		(d) Pasture	ha	0.00	
		(e) Wasteland developed	ha	0.00	
(ii)	Soil & Moisture Conservation	(a) Trenching	m	0.00	
		(b) Contour Bunding	ha	0.00	
		(c) Terrace	ha	0.00	
		(d) Others	ha	0.00	
(iii)	Vegetative and Engineering Structure	(a) Checks & Plugs	nos	0	
		(b) Gabion Structure	nos	0	
		(c) Others (Side Protection)	nos	3	
(iv)	Water Harvesting Structure (New created)	(a) Farm ponds	nos	1	
		(b) Check dams	nos	22	
		(c) Nallah Bunds	nos	0	
		(d) Percolation tanks / Ground Water recharge structure	nos	0	
		(e) Others	nos	52	
(v)	Water Harvesting Structure (Old Rejuvenated)	(a) Farm ponds	nos	1	
		(b) Check dams	nos	0	
		(c) Nallah Bunds	nos	0	
		(d) Percolation tanks / Ground Water recharge structure	nos	490	
		(e) Others	nos	0	
02	Production System & Micro Eterprises	Production System & Micro Eterprises	poultry	4431	
			vegetable		
			diary	192	
			Paddy		

03	Livelihood Activities	Self Help Groups	nos	40	
04	Others				
Summary :					
1	Total Rain Water Harvesting Structures Created		nos	75	
2	Total Rain Water Harvesting Structures Rejuvenated		nos	491	
3	Additional Area Brought Under Protective Irrigation		ha	12	
4	Number of Farmersw Benefitted		nos	3200	
5	Direct Employment Created		Mandays	25300	




 Secretary
 Block Panchayath, Wandoor