

Annexure III

State:	Kerala	District:	Ernakulam	Block Panchayat:	Pampakuda
Project	IWMP-4/2013-14				
Date of Project Initiation:	23-01-2014		Date of Project Completion: 31/3/2022		
Approved Project Cost (in Lakhs):-	664.2		Actual Expenditure (in Lakhs):- 306.016		
Summary of Project Activities Implemented					
Sl No.	Work/Activity	Work Sub Category	Details		
			Unit	Quantity	
1	NRM Works				
	Land Development (Productive Use)	(a) Afforestation	ha	476	
		(b) Horticulture	ha		
		(c) Agriculture	ha	594	
		(d) Pasture	ha		
		(e) Waste land developed	ha	39.5	
ii	Soil and Moisture Conservation	Trench	m		
		Field Bunds	m		
		stone bund	ha	896	
		Terrace	ha		
		Rain pit	ha	352	
iii	Vegetative and Engineering Structure	(a) Checks and Plugs	Nos		
		(b) Gabion Structure	Nos		
		(c) Others(stream Bank side protection)	Nos		
iv	Water Harvesting Structure (New Created)	(a) Farm Ponds	Nos		
		(b) Check Dams	Nos		

		(c) Nallah Bunds	Nos	
		(d) Percolation Tanks/Ground Water	Nos	153
		(e) Silpauline pond	Nos	12
v	Water Harvesting Structure (Old Renovated)	(a) Farm Ponds	Nos	13
		(b) Check Dams	Nos	
		(c) Nallah Bunds	Nos	
		(d) Percolation Tanks/Ground Water	Nos	
		(e) well renovation	Nos	3
		(g) spring protection	Nos	3
2	Production System and Micro- enterprises	Production System and Micro-enterprises	grow bag	38(750 Nos)
		Production System and Micro-enterprises	goat rearing	193
		Production System and Micro-enterprises	cattle rearing	161
3	Livelihood Activities	Self Help Groups	Nos	36
4	Others	EPA	Nos	67
	Summary			
	Total Rainwater Harvesting Structures Created		Nos	165
	Total Rainwater Harvesting Structures Rejuvenated		Nos	19
	Additional Area brought under Protective Irrigation		ha	2172.48
	Number of Farmers Benefitted		Nos	14560
	Direct Employment Created		Mandays	12060



Secretary
Block Panchayat, Pampakud