

Annexure III

State: Kerala

District: Thrissur

Block:Cherp

Project ID:IWMP/ V /2013-2014/Cherp

Date of project initiation: 01.11.2014

Date of project completion:31.03.2022

Approved project cost (Rs. in lakh):411.24000

Actual expenditure (Rs. in lakh):211.59794

Summary of project activities implemented:

Sl. No.	Work / Activity	Work Sub Category	Details	
			Unit	Quantity
01	NRM works:			
(i)	Land Development (Productive use)	(a) Afforestation	ha	
		(b) Horticulture	ha	67.48
		(c) Agriculture	ha	
		(d) Pasture	ha	
		(e) Wasteland developed	ha	
(ii)	Soil &Moisture Conservation	(a) Trench	m	
		(b) Field Bunds	m	300
		(c) Terrace	ha	
		(d)GeoTextiles	m	700
(iii)	Vegetative and Engineering Structure	(a) Checks &Plugs	nos.	
		(b) Gabion structure	nos.	
		(c) Channel Protection	nos.	8
		(d) Ramp to the field	nos.	1
		(e) Rain Shelter	nos.	7
(iv)	Water Harvesting Structure (New created)	(a) Farm ponds	nos.	
		(b) Check dams	nos.	
		(c) Nallah Bunds	nos.	
		(d) Percolation tanks/ Ground water recharge structure	nos.	287
(v)	Water Harvesting Structure (Old rejuvenated)	(a) Farm ponds	nos.	4
		(b) Check dams	nos.	
		(c) Nallah Bunds	nos.	
		(d) Percolation tanks/ Ground water recharge structure	nos.	16
		(e) Well renovation	nos.	3
		(f) VCB Shutter	nos.	2

		(g) Channel rejuvenation	nos.	2
02	Production system & micro-enterprises	Production system & micro-enterprises	1.Poultry -1424 nos. 2.Growbag-1742 nos. 3.Fertilizer kit-1331 nos. 4. Coconut seedling-1331 nos.	
03	Livelihood activities	Self Help Groups	nos.	10
	Summary:			
	Total rainwater harvesting structures created		nos.	287
	Storage capacity of new water Harvesting Structures		Cubic meter	18090
	Total rainwater harvesting structures rejuvenated		nos.	27
	Storage capacity of renovated water Harvesting Structures		Cubic meter	1455:95
	Additional area brought under protective irrigation		ha	22.84
	Number of farmers benefitted		nos.	25000
	Direct employment created		Mandays	11913



M. Srinivas

BLOCK DEVELOPMENT OFFICER
CHERPU