

Annexure III				
State : Kerala		District : Palakkad		Block : Thrithala
Project ID : IWMP I - 2010-11				
Date of Project Initiation: 2009-10			Date of Project completion:24/8/2018	
Approved project cost(Rs. in lakh): 886.65			Actual expenditure(Rs. in lakh): 221.423	
Summary of project activities implemented:				
Sl.No	Work/Activity	Work Sub Category	Details	Quantity
			Unit	
1	NRM works:			
(i)	Land Development (Productive use)	(a)Afforestation	ha	
		(b) Horticulture	ha	
		(c)Agriculture	ha	
		(d) Pasture	ha	
		(e)Wasteland developed	ha	
(ii)	Soil & Moisture Conservation	(a)Trench	m	
		(b)Field Bunds	m	
		©Terrace	ha	
(iii)	Vegetative and Engineering Structure	(a)Checks & Plugs	nos	
		(b)Gabion Structure	nos	
		Others	nos	15
(iv)	Water Harvesting Structure(New created)	(a)Farm ponds	nos	3
		(b)Check dams	nos	
		©Nallah Bunds		
		(d)Percolation tanks/Ground water recharge structure	nos	3
		Others	nos	4
(v)	Water Harvesting Structure(Old rejuvenated)	(a)Farm ponds	nos	4
		(b)Check dams	Nos	4
		©Nallah Bunds		
		(d)Percolation tanks/Ground water recharge structure	nos	2
2	Production system & micro-enterprises	Production system & micro-enterprises		
		Others((Goat & Cattle)	nos	57 (Beneficiaries)
3	Livelihood activities	Self Help Groups		
		SHG Formed	nos	491
		SHG Assisted		187 (935 Beneficiaries)

4	Others			
	Summary			
	Total rainwater harvesting structures created			
	Total rainwater harvesting structures rejuvenated		nos	10
	Additional area brought under protective irrigation		nos	10
	Number of farmers benefited		ha	344.01
	Direct employment created		nos	1604
			Mandays	1597



for *[Signature]*
SECRETARY
 BLOCK PANCHAYATH OFFICE
 TRITHALA