

Annexure III				
State : Kerala		District : Palakkad		Block : Alathur II
Project ID : IWMP II-2010-11				
Date of Project Initiation: 03.2.2011			Date of Project completion: 31.3.2018	
Approved project cost(Rs. in lakh): 964.2			Actual expenditure(Rs. in lakh): 268.17	
Summary of project activities implemented:				
Sl.No	Work/Activity	Work Sub Category	Details	
			Unit	Quantity
1	NRM works:			
(i)	Land Development (Productive use)	(a)Afforestation	ha	
		(b) Horticulture	ha	
		(c)Agriculture	ha	
		(d) Pasture	ha	
		(e)Wasteland developed	ha	
(ii)	Soil & Moisture Conservation	(a)Trench	m	
		(b)Contour bund	ha	3.57
		©Terrace	ha	
		Others	ha	0.54
(iii)	Vegetative and Engineering Structure	(a)Checks & Plugs	nos	
		Gully plugging	Cum	2560.86
		(b)Gabion Structure	nos	
		Others(Side Protection)	nos	6
(iv)	Water Harvesting Structure(New created)	(a)Farm ponds	nos	
		(b)Check dams	nos	2
		©Nallah Bunds		

		(d)Percolation tanks/Ground water recharge structure		
(v)	Water Harvesting Structure(Old rejuvenated)	(a)Farm ponds	nos	2
		(b)Check dams		
		©Nallah Bunds		
		Others	nos	87
		(d)Percolation tanks/Ground water recharge structure		
2	Production system & micro-enterprises	Production system & micro-enterprises		
		Others		
3	Livelihood activities	Self Help Groups		
		SHG Formed	nos	60
		SHG Assisted	nos	51(255 Beneficiaries)
4	Others			
	Summary			
	Total rainwater harvesting structures created		nos	2
	Total rainwater harvesting structures rejuvenated		nos	89
	Additional area brought under protective irrigation		ha	400
	Number of farmers benefited		nos	1849
	Direct employment created		Mandays	34100



*[Handwritten Signature]*  
 BLOCK DEVELOPMENT OFFICER  
 ALATHUR