

**Annexure III**

**State : Kerala**

**District : Palakkad**

**Block : Pattambi**

Project ID : IWMP IV - 2010-11

Date of Project Initiation: 1.4.2010

Date of Project completion: 09.08.2018

Approved project cost(Rs. in lakh): 786.75

Actual expenditure(Rs. in lakh): 525.36

Summary of project activities implemented:

Sl.No	Work/Activity	Work Sub Category	Details	
			Unit	Quantity
1	<b>NRM works:</b>			
(i)	Land Development (Productive use)	(a)Afforestation	ha	
		(b) Horticulture	ha	
		(c)Agriculture	ha	
		(d) Pasture	ha	
		(e)Wasteland developed	ha	
(ii)	Soil & Moisture Conservation	(a)Trench	m	
		(b)Field Bunds	m	
		©Terrace	ha	
(iii)	Vegetative and Engineering Structure	(a)Checks & Plugs	nos	
		(b)Gabion Structure	nos	
		Others	nos	17
(iv)	Water Harvesting Structure(New created)	(a)Farm ponds		
		(b)Check dams	nos	10
		©Nallah Bunds		
		(d)Percolation tanks/Ground water recharge structure	nos	49
(v)	Water Harvesting Structure(Old rejuvenated)	(a)Farm ponds	nos	34
		(b)Check dams		
		©Nallah Bunds		
		(d)Percolation tanks/Ground water recharge structure	nos	10
2	Production system & micro-enterprises	Production system & micro-enterprises		
		poultry	nos	720(720 Beneficiaries)
		Others((Goat & Cattle )		296
3	Livelihood activities	Self Help Groups	nos	(Beneficiaries)
		SHG Formed	nos	203
		SHG Assisted		102(306 Beneficiaries)

4	Others			
	Summary			
	Total rainwater harvesting structures created		nos	59
	Total rainwater harvesting structures rejuvenated		nos	44
	Additional area brought under protective irrigation		ha	1230
	Number of farmers benefited		nos	3680
	Direct employment created		Mandays	38840



*Alina*  
 SECRETARY  
 BLOCK PANCHAYATH  
 PATTAMBI