


Annexure III					
State: Kerala		District: Malappuram		Block: Areacode	
Project ID: Malappuram-IWMP-1/ 2010-11					
Date of Project Initiation:		2010-11		Date of Project Completion: 30.04.2018	
Approved Project Cost (Rs in lakh):		630.45		Actual Expenditure (Rs in lakh): 274.32041	
Summary of Project Activities Implimented:					
SI No.	Work /Activity	Work Sub Category	Details		Remarks
01	NRM Works:		Unit	Quantity	
(i)	Land Development (Productive Use)	(a) Afforestation	ha	8.5	
		(b) Horticulture	ha	10.1	
		(c) Agriculture	ha	1.6	
		(d) Pasture	ha	0	
		(e) Wasteland developed	ha	0	
(ii)	Soil & Moisture Conservation	(a) Trenching	m	0	
		(b) Field Bunding	m	0	
		(c) Terrace	ha	0	
		(d) Others	ha	5.37	
(iii)	Vegetative and Engineering Structure	(a) Checks & Plugs	nos	0	
		(b) Gabion Structure	nos	0	
		(c) Others (Side Protection)	nos	35	
(iv)	Water Harvesting Structure (New created)	(a) Farm ponds	nos	0	
		(b) Check dams	nos	0	
		(c) Nallah Bunds	nos	0	
		(d) Percolation tanks / Ground Water recharge structure	nos	256	
		(e) Others	nos	10	3 Well EPA
(v)	Water Harvesting Structure (Old Rejuvenated)	(a) Farm ponds	nos	0	
		(b) Check dams	nos	0	
		(c) Nallah Bunds	nos	0	
		(d) Percolation tanks / Ground Water recharge structure	nos	0	
		(e) Others	nos	3	1 Well EPA
02	Production System & Micro Eterprises	Production System & Micro Eterprises	Grow Bag	15	
			1. Banana Cultivation	120	
			2. Vegetable Cultivation	26	
			3. Goat Rearing	27	
			4. Diary	68	
			5. Poultry	5	
			6. Paddy Cultivation	2	
			7. Tapioca Cultivation	3	
03	Livelihood Activities	Self Help Groups	nos	595 (119 Group)	1 Grant in Aid
04	Others				
Summary :					
1	Total Rain Water Harvesting Structures Created		nos	266	
2	Total Rain Water Harvesting Structures Rejuvenated		nos	3	
3	Additional Area Brought Under Protective Irrigation		ha	84.8	
4	Number of Farmers Benefitted		nos	2222	
5	Direct Employment Created		Mandays	15737	



Project Manager (IWMP)

Handwritten signature and date: 08/02/2018