


Anexure III					
State: Kerala		District: Malappuram		Block: Areacode	
Project ID: Malappuram-IWMP-2/ 2010-11					
Date of Project Initiation:		2010-11		Date of Project Completion:30.04.2018	
Approved Project Cost (Rs in lakh):		789.45		Actual Expenditure (Rs in lakh): 336.77653	
Summary of Project Activities Implimented:					
SI No.	Work /Activity	Work Sub Category	Details		Remarks
01	NRM Works:		Unit	Quantity	
(i)	Land Development (Productive Use)	(a) Afforestation	ha	4.05	
		(b) Horticulture	ha	2.2	
		(c) Agriculture	ha	0	
		(d) Pasture	ha	0	
		(e) Wasteland developed	ha	0	
(ii)	Soil & Moisture Conservation	(a) Trenching	m	0	
		(b) Field Bunding	m	0	
		(c) Terrace	ha	0	
		(d) Others	ha	17.781	
(iii)	Vegetative and Engineering Structure	(a) Checks & Plugs	nos	0	
		(b) Gabion Structure	nos	0	
		(c) Others (Side Protection)	nos	36	
(iv)	Water Harvesting Structure (New created)	(a) Farm ponds	nos	1	
		(b) Check dams	nos	0	
		(c) Nallah Bunds	nos	0	
		(d) Percolation tanks / Ground Water recharge structure	nos	0	
		(e) Others	nos	570	
(v)	Water Harvesting Structure (Old Rejuvenated)	(a) Farm ponds	nos	19	11 PR EPA
		(b) Check dams	nos	0	
		(c) Nallah Bunds	nos	0	
		(d) Percolation tanks / Ground Water recharge structure	nos	0	
		(e) Others	nos	0	
02	Production System & Micro Eterprises	Production System & Micro Eterprises	Grow Bag	20	
			1. Banana Cultivation	283	
			2. Tapioca Cultivation	8	
03	Livelihood Activities	Self Help Groups	nos	180 (36 Group)	
04	Others				
Summary :					
1	Total Rain Water Harvesting Structures Created		nos	571	
2	Total Rain Water Harvesting Structures Rejuvenated		nos	19	
3	Additional Area Brought Under Protective Irrigation		ha	222.58	
4	Number of Farmersw Benefitted		nos	5495	
5	Direct Employment Created		Mandays	44397	

Project Manager (IWMP)
&
Project Director



For
[Signature]
[Name]
[Title]