

Annexure III

State : KERALA

District : KANNUR

Block : PAYYANNUR

Project ID : kannur-iwmp1/2010-11

Date of Project Initiation : 2010-11

Date of Project Completion : 25-04-2018

Approved project cost (Rs. In lakh) : 805.35

Actual expenditure (Rs. In lakh) : 389.71

Summary of project activities implemented :

SI No	Work / Activity	Work Sub Category	Details	
			Unit	Quantity
1	NRM works :			
(i)	Land Development (Productive use)	(a)Afforestation	Ha	9.2
		(b)Horticulture	Ha	0
		(c)Agriculture	Ha	0
		(d)Pasture	Ha	0
		(e)Wasteland developed	Ha	0
(ii)	Soil and Moisture conservation	(a)Trench	m	0
		(b)Field Bunds	m	0
		(c)Terrace/Contour bunds	Ha	24.07
(iii)	Vegetative and engineering structures	(a)Check plugs	no	
		(b)Gabion structures	cum	
		(c) Others(Stream bank Protection)	cum	1138.23
(iv)	Water harvesting structures (New)	(a)Farm ponds	No	
		(b)Check dams	No	57
		(c)Nallah bunds	No	
		(d)Percolation tanks / Ground water recharge structure(Well recharge)	No	282
(v)	Water harvesting structures (Old rejuvenated)	(a)Farm ponds	No	6
		(b)Check dams	No	
		(c)Nallah bunds	No	
		(d)Percolation tanks / Ground water recharge structure	No	5
2	Production System & Micro enterprises	Production System & Micro enterprises	No	182
3	Livelihood Support System	Self Help Groups	No	147
4	Others			
	Summary :			
	Total rainwater harvesting structures created		No	339
	Total rainwater harvesting structures rejuvenated		No	11
	Additional area brought under protective irrigation		Ha	616.5
	No. of farmers benefitted		No	6625
	Direct employment created		Mandays	10847

SECRETARY
PAYYANUR BLOCK PANCHAYAT