

Annexure III

State : kerala
project ID: IWMP 1/10-11

District: kasaragod

Block: parappa

Date of Project initiation: 2011


Date of Project completion
: march 2018

Approved Project Cost (Rs. in lakh): 811.5
Summary of Project activities implemented

Actual expenditure. (In lakh): 262.94

Sl. No	Work/Activity	Work Sub Category	Details	
			Unit	Quantity
1	NRM Works			
(i)	Land Development [Productive use]	(a) Afforestation	ha	20.55
		(b) Horticulture	ha	—
		© Agriculture	ha	93.11
		(d) Pasture	ha	—
		(e) Wasteland developed	ha	—
(II)	Soil & Moisture Conservation	(a) Staggered trenches	ha	53.54
		(b) Field Bunds	ha	48.24
		© Terrace	ha	—
(III)	Vegetative and Engineering Structure	(a) Checks & Plugs	cum	306.52
		(b) Gabion Structure	nos	—
(IV)	Water Harvesting Structure (New Created)	(a) Farm Ponds	nos	—
		(b) Check Dams	nos	—
		© Nallah Bunds	nos	—
		(d) Percolation Tanks/ Ground water recharge structure	nos	2
(V)	Water Harvesting Structure (Old rennovated)	(a) Farm Ponds	nos	—
		(b) Check Dams	nos	—
		© Nallah Bunds	nos	—
		(d) Percolation Tanks/ Ground water recharge structure	nos	—
2	Production System & micro -enterprises	Production System & micro -enterprises	Ha	47.96
3	Livelihood activities	Self Help Groups	nos	26
4	Others			
	Summary :			
	Total rainwater harvesting structures created		nos	2
	Total rainwater harvesting structures rennovated		nos	—
	Additional area brought under protective irrigation		ha	120
	Number of farmers benefitted		nos	963
	Direct employment created		Mandays	19868




 Secretary
 Block Panchayat, Parappa