

Annexure III

State : Kerala
project ID: IWMP 2/10-11

District:kasaragod

Block:parappa

Date of Project initiation:2011


Date of Project completion
:march 2018

Approved Project Cost(Rs.in lakh):745.8
Summary of Project activities implemented

Actual expenditure[In lakh]:311.52

Sl. No	Work/Activity	Work Sub Category	Details	
			Unit	Quantity
1	NRM Works			
(i)	Land Development Productive use	(a) Afforestation	ha	16.86
		(b) Horticulture	ha	—
		©Agriculture	ha	235.41
		(d) Pasture	ha	—
		(e) Wasteland developed	ha	—
(II)	Soil & Moisture Conservation	(a) Staggered trenches	ha	40.34
		(b) Field Bunds	ha	47.41
		© Terrace		—
(III)	Vegetative and Engineering Structure	(a) Checks & Plugs	cum	888.86
		(b) Gabion Structure	nos	—
(IV)	Water Harvesting Structure(New Created)	(a) Farm Ponds	nos	3
		(b) Check Dams	nos	5
		© Nallah Bunds	nos	—
		(d) Percolation Tanks/ Ground water recharge structure	nos	8
(V)	Water Harvesting Structure (Old rennovated)	(a) Farm Ponds	nos	—
		(b) Check Dams	nos	1
		© Nallah Bunds	nos	—
		(d) Percolation Tanks/ Ground water recharge structure	nos	—
2	Production System & micro -enterprises	Production System & micro -enterprises	Ha	50.81
3	Livelihood activities	Self Help Groups	nos	31
4	Others			
	Summary :			
	Total rainwater harvesting structures created		nos	14
	Total rainwater harvesting structures rennovated		nos	1
	Additional area brought under protective irrigation		ha	280
	Number of farmers benefitted		nos	1863
	Direct employment created		Mandays	22635




 Secretary
 Block Panchayath,Parappa