

### Annexure III

State : kerala  
project ID: IWMP 3/10-11

District: kasaragod

Block: parappa


Date of Project initiation: 2011

Date of Project completion  
: march 2018

Approved Project Cost (Rs. in lakh): 953.4  
Summary of Project activities implemented

Actual expenditure [In lakh]: 377.66

Sl. No	Work/Activity	Work Sub Category	Details	
			Unit	Quantity
1	NRM Works			
(i)	Land Development [Productive use]	(a) Afforestation	ha	—
		(b) Horticulture	ha	88.23
		© Agriculture	ha	—
		(d) Pasture	ha	—
		(e) Wasteland developed	ha	—
(II)	Soil & Moisture Conservation	(a) Staggered trenches	ha	165.42
		(b) Field Bunds	ha	473.25
		© Terrace	ha	—
(III)	Vegetative and Engineering Structure	(a) Checks & Plugs	ha	85.66
		(b) Gabion Structure	nos	—
(IV)	Water Harvesting Structure (New Created)	(a) Farm Ponds	nos	1
		(b) Check Dams	nos	—
		© Nallah Bunds	nos	—
		(d) Percolation Tanks/ Ground water recharge structure	nos	2
(V)	Water Harvesting Structure (Old renovated)	(a) Farm Ponds	nos	1
		(b) Check Dams	nos	—
		© Nallah Bunds	nos	—
		(d) Percolation Tanks/ Ground water recharge structure	nos	—
2	Production System & micro -enterprises	Production System & micro -enterprises	ha	56.6
3	Livelihood activities	Self Help Groups	nos	15
4	Others			
	Summary :			
	Total rainwater harvesting structures created		nos	3
	Total rainwater harvesting structures renovated		nos	—
	Additional area brought under protective irrigation		ha	360
	Number of farmers benefitted		nos	3125
	Direct employment created		Mandays	25698



*(Handwritten Signature)*

Secretary  
Block Panchayath, Parappa