

Annexure III

State : kerala
project ID : IWMP 4/10-11

District:kasaragod

Block:parappa

Date of Project initiation:2013

Date of Project completion
:march 2018

Approved Project Cost(Rs.in lakh):769.95
Summary of Project activities implemented

Actual expenditure[In lakh]:215.53

Sl. No	Work/Activity	Work Sub Category	Details	
			Unit	Quantity
1	NRM Works			
(i)	Land Development[Productive use	(a) Afforestation	ha	16.69
		(b) Horticulture	ha	14.14
		©Agriculture	ha	—
		(d) Pasture	ha	—
		(e) Wasteland developed	ha	—
(II)	Soil & Moisture Conservation	(a) Staggered trenches	ha	13.47
		(b) Field Bunds	ha	55.28
		© Terrace	ha	—
(III)	Vegetative and Engineering Structure	(a) Checks & Plugs	cum	—
		(b) Gabion Structure	nos	—
(IV)	Water Harvesting Structure(New Created)	(a) Farm Ponds	nos	—
		(b) Check Dams	nos	—
		© Nallah Bunds	nos	—
		(d) Percolation Tanks/ Ground water recharge structure	nos	—
(V)	Water Harvesting Structure (Old renovated)	(a) Farm Ponds	nos	—
		(b) Check Dams	nos	—
		© Nallah Bunds	nos	—
		(d) Percolation Tanks/ Ground water recharge structure	nos	—
2	Production System & micro -enterprises	Production System & micro -enterprises	Ha	176.58
3	Livelihood activities	Self Help Groups	nos	47
4	Others			
	Summary :			
	Total rainwater harvesting structures created		nos	—
	Total rainwater harvesting structures renovated		nos	—
	Additional area brought under protective irrigation		ha	102
	Number of farmers benefitted		nos	862
	Direct employment created		Mandays	15236



[Signature]
Secretary
Block Panchayath, Parappa