

Annexure III				
State: Kerala		District: Thrissur		Name of Project: IWMP 2/2010-11 Wadakkanchery
Date of Project initiation: 2011-12 (11-08-2011) Date of completion: 31-03-2018				
Approved Project Cost: 677.88 Lakhs Actual Expenditure: (Rs. 232.56946 lakhs)				
Summary of Project Activities implemented				
SI No	Work/Activity	Work Sub Category	Details	
			Unit	Quantity
1	NRM works:			
(I)	Land Development (Productive use)	(A) Afforestation	Ha	
		(B) Horticulture	Ha	147.35
		(C) Pasture	Ha	
		(D) Agriculture	Ha	425.97
		(E) Additional Agriculture out of Total Agri ¹	Ha	255
		(F) Others - Bio-fencing ²	No	1
(II)	Soil & Moisture conservation	(A) Trench	m	
		(B) Field Bunds	m	
		(C) Terrace	Ha	
(III)	Vegetative & Engineering structures	(A) Checks & Plugs	Nos	
		(B) Gabion structure	Nos	
		(C) Others ³	Nos	11
(IV)	Water harvesting Structure (Newly created)	(A) Farm Ponds	Nos	
		(B) Check Dams ⁴	Nos	10
		(C) Nallah Bunds	Nos	
		(D) Percolation Tanks/Ground water recharge structures ⁵		66
		(E) Roofwater harvesting tank	Nos	
(V)	Water harvesting Structure (old rejuvenated)	(A) Farm Ponds ⁶	Nos	7
		(B) Check Dams ⁷	Nos	11
		(C) Nallah Bunds	Nos	
		(D) Percolation Tanks/Ground water recharge structures	Nos	
		(E) Rain water harvesting tank	Nos.	
		(F) Biogas Plant		
2	Production system & Other enterprises	Production system & Other enterprises (Poultry) ⁸	Nos	7
3	Livelihood activities	Self Help Groups ⁹	Nos	76
4	Others			
	Summary			
	Total number of rainwater harvesting structures created		Nos	76
	Total number of rainwater harvesting structures rejuvenated		Nos	18
	Additional area brought under protective irrigation		Ha	317.75
	Number of farmers benefitted		Nos	14945
	Direct employment created		Mandays	34822

Sum.MD

Date: 30-07-2018

Secretary PIA, Wadakkanchery