

Annexure III

State: Kerala

District: Pathanamthitta

Block:Ranni

Project ID:IWMP-I/2010-11 Ranni

Date of project initiation: 15-03-2011

Date of project completion:31-03-2018

Approved project cost (Rs. in lakh):814.08 Actual expenditure (Rs. in lakh):**402.76**

Summary of Project Activities Implemented:

Sl. No.	Work / Activity	Work Sub Category	Details	
			Unit	Quantity
01	NRM works:			
(i)	Land Development(Productive use)	(a) Afforestation	Ha	0
		(b) Horticulture	Ha	0
		(c) Agriculture	Ha	0
		(d) Pasture	Ha	0
		(e) Wasteland developed(Others on total waste land)	Ha	312.09
(ii)	Soil & Moisture Conservation	(a) Trench	M	
		(b) Field Bunds(Contour Bunds)	Ha	1037.32
		(c) Terrace	Ha	0
(iii)	Vegetative and Engineering Structure	(a) Checks & Plugs	nos.	0
		(b) Gabion structure	nos.	0
		(c) Others	nos	32
(iv)	Water HarvestingStructure (Newcreated)	(a) Farm ponds	nos.	0
		(b) Check dams	nos.	1
		(c) Nallah Bunds	nos.	0
		(d) Percolation tanks/ Ground waterrecharge structure	nos.	543
		(e) Others	nos	8
(v)	Water Harvesting Structure (Old rejuvenated)	(a) Farm ponds	nos.	2
		(b) Check dams	nos.	0
		(c) Nallah Bunds	nos.	0
		(d) Percolation tanks/ Ground waterrecharge structure	nos.	0
02	Production system & micro-enterprises	Production system & micro-enterprises	1.Poultry- 908 Beneficiaries (31 activities) 2.Others in MIS-49 Beneficiaries (4 activities) 2.1.Banana- 13 Beneficiaries (1 activity) 2.2.Ginger -5 Beneficiaries(1 activity) 2.3 Grow Bag -29 Beneficiaries(1 activity) 2.4 Cattleshed-2 Beneficiaries(1 activity)	
03	Livelihood activities	Self Help Groups JLGs Assisted	nos.	217 115
04	Others			0
	Summary:			
	Total rainwater harvesting structures created		nos.	552
	Total rainwater harvesting structures rejuvenated		nos.	2
	Additional area brought under protective irrigation		Ha	2758
	Number of farmers benefitted		nos.	7897
	Direct employment created		Mandays	16350