

### Annexure III

State: KERALA

District: IDUKKI

Block: KATTAPPANA

Project ID: IWMP-3/2011-2012

Date of project initiation: 2011-2012


Date of project completion: 23/06/2020

Approved project cost (Rs. In lakh): 694.50

Actual expenditure (Rs. Lakh): 151.14

Summary of project activities implemented:

| Sl. No. | Work / Activity                                     | Work Sub Category                                      | Details                        |          |
|---------|---|--|--------------------------------|----------|
|         |   |  | Unit                           | Quantity |
| 01      | NRM works:  |  |                                |          |
| (i)     | Land Development(Productive use)                    | (a) Afforestation                                      | ha                             | 0.0      |
|         |   | (b) Horticulture                                       | ha                             | 0.0      |
|         |   | © Agriculture  | ha                             | 0.0      |
|         |   | (d) Pasture  | ha                             | 0.0      |
|         |   | © Wasteland developed                                  | ha                             | 0.0      |
| (ii)    | Soil & Moisture Conservation                        | (a) Trench   | m                              | 0.0      |
|         |   | (b) Field Bunds  | m                              | 0.0      |
|         |   | © Terrace  | ha                             | 0.0      |
| (iii)   | Vegetative and Engineering Structure                | (a) Checks & Plugs                                     | nos.                           | 0.0      |
|         |   | (b) Gabion structure                                   | nos.                           | 0.0      |
| (iv)    | Water Harvesting Structure (Newcreated)             | (a) Farm ponds   | nos.                           | 19       |
|         |   | (b) Check dams   | nos.                           | 0        |
|         |   | © Nallah Bunds   | nos.                           | 23       |
|         |   | (d) Percolation tanks/ Ground water recharge structure | nos.                           | 111      |
| (v)     | Water Harvesting Structure (Old rejuvenated)        | (a) Farm ponds   | nos.                           | 14       |
| 2       |   | (b) Check dams   | nos.                           | 0        |
|         |   | (c) Nallah Bunds                                       | nos.                           | 0        |
|         |   | (d) Percolation tanks/ Ground water recharge structure | nos.                           | 0        |
| 02      | Production system & micro-enterprises               | Production system & micro-enterprises                  | 1.vegetable grow bag (800unit) |          |
| 03      | Livelihood activities                               | Self Help Groups                                       | nos.                           | 168      |
| 04      | Others  |  |                                | 0.0      |
|         | Summary:  |  |                                |          |
|         | Total rainwater harvesting structures created       |  | nos.                           | 153      |
|         | Total rainwater harvesting structures rejuvenated   |  | nos.                           | 14       |
|         | Additional area brought under protective irrigation |  | ha                             | 755.71   |
|         | Number of farmers benefitted                        |  | nos.                           | 3086     |
|         | Direct employment created                           |  | Mandays                        | 5212     |



[Handwritten Signature]