

**Annexure III**

State: KERALA

District: PATHANAMTHITTA

Block: MALLAPPALLY

Project ID: IWMP III/ Batch V 2013-14

Date of project initiation: 2013-2014

Date of project completion: 31.03.2022


Approved project cost (Rs. in lakh): 660

Actual expenditure (Rs. in lakh): 336.8944

Summary of project activities implemented:

Sl. No.	Work / Activity	Work Sub Category	Details	
			Unit	Quantity
01	NRM works:			
(i)	Land Development (Productive use)	(a) Afforestation	Ha	66.50 (13 Ha convergence with NREGS)
		(b) Horticulture	Ha	0
		(c) Agriculture	Ha	94 (Convergence with NREGS)
		(d) Pasture	Ha	8.5295 (Convergence with NREGS)
		(e) Wasteland Developed	Ha	0
		(f) Others		
(ii)	Soil & Moisture Conservation	(a) Trench	Ha	105.80
		(b) Field Bunds	m	0
		(c) Terrace	M	0
		(d) Contour bund	Ha	0
		(d) Others	Ha	162
(iii)	Vegetative and Engineering Structure	(a) Checks & Plugs	Ha	20.5
		(b) Gabion structure	nos.	0
		(c) Others	nos.	0
(iv)	Water Harvesting Structure (New created)	(a) Farm ponds	nos.	16
		(b) Check dams	nos.	0
		(c) Nallah Bunds	nos.	0
		(d) Percolation tanks/ Ground water recharge structure	nos.	583
		(e) Terrafill filter	nos.	0
		(f) R.O Plant	nos.	0
		(g) Others	Nos.	27
(v)	Water Harvesting	(a) Farm ponds	nos.	5

	Structure (Old rejuvenated)			
		(b) Check dams	nos.	0
		(c) Nallah Bunds	nos.	0
		(d) Percolation tanks/ Ground water recharge structure	nos.	6
		(e) R.O Plant	nos.	0
		(g) Others	Nos.	17
02	Production system & micro-enterprises	Production system & micro-enterprises		1. Grow bag distribution(350 units*10 numbers=3500) 2. Cow rearing (19 units) 3. Poultry (277 units* 5 numbers=1385)
03	Livelihood activities	Self Help Groups	nos.	0
04	Others			
	EPA		nos.	17
	Summary:			
	Total rainwater harvesting structures created		nos.	610
	Total rainwater harvesting structures rejuvenated		nos.	28
	Additional area brought under protective irrigation		Ha	381.95
	Number of farmers benefitted		nos.	11177
	Direct employment created		Mandays	28547



*Handwritten signature*  
Block Development Officer  
Malappally



*Handwritten signature*  
COMMISSIONER FOR RURAL DEVELOPMENT  
THIRUVANANTHAPURAM