IRIKKUR BLOCK – IWMP -V (Kannur District)

Irikkur is one of the major blocks in Thaliparamba Taluk, Kannur District of Kerala. The name "Irikkur" was considered to be formed from the Malayalam word 'iru kara ooru' which means a village of both banks of the river. Topographically the nature of the block Panchayat is undulating with big and small hills and hillocks, moderate and heavy slopes.

Irikkur (IWMP batch V) project area lies underIrikkur Block Panchayat. Under the Iritty block panchayat, 12 watersheds were treated under PMKSY. The projectarea lies in between the longitudes of 75°30' E to 75°40'E and latitudes of11°55'N to 12°10'N. The total sanctioned project area is 4667 ha.

Sl No	Name of Watershed	Watershed code	Area (in Ha)
1	Koyipra	32V16ag	223.34
2	Payyavoor	32V16ah	263.36
3	Kanjileri	32V16bd	587.92
4	Pidari	32V16i	389
5	Parakkadavu	32V16j	242.35
6	Eruvessi	32V16k	339.46
7	Ambazhathumchal	32V16m	267.05
8	Chemperi	32V16u	417.57
9	Nellikutty	32V16v	1437.92
10	Moorikkadavu	32V16w	296.28
11	Madakkal	32V16x	202.75
	Total		4667

Table 1. Details of micro watersheds



Fig 1: Financial Statement of Irikkur Block

(Note: The values in the above figure exclude PAU up to PFMS.)

It was observed from the financial records that no amount was received in the FY 2018-19 and 2019-20. The amount received was more in the FY 2020-21 followed by 2021-22. More expenditure was taken up in the last FY of the project. This kind of irregular allocation of funds hampers the watershed interventions across the Block.

On 21/6/22, the CWRDM evaluation team visited the IWMP V project area. The team then had a discussion with the group in charge of actually finishing the project. BDO, a technical expert, and VEOs were present at the meeting. The team went to the project area with the assistance of technical experts and the pertinent VEOs. On the field trip, the investigative team spoke with a number of beneficiaries and stakeholders to learn about how the programme has affected their lives.In the end, the team visited the ridge portion of the project area to see if any interventions were made.



Fig 2: CWRDM team at Irikkur Block Office

The works which the team visited are:

1. Check dams

- a) Check dam at Kuniyampuzha in Nellikutty watershed of Eruvessi Panchayath. The check dam has a height of 2.5m with 50m long side protection. It was completed on 27/09/2021 with a cost of Rs.15 lakhs. This work isbeneficial for more than 50 families.
- b) NellikuttyPalamkadavu lies at Nellikutty watershed of Eruvessipanchayath. The check dam is 2 m high, and the side protection is 17 m long. The check dam was constructed at a cost of Rs. 4.2 lakhs
- c) Check dam at Thuniyatikadamin Chemperi watershed of Eruvessipanchayath. It was 20m long one side protection and the work was completed at Rs.15 lakhs.
- d) Chandikolli check dam lies at Nellikutty watershed of Eruvessipanchayath. It has a 30m long side protection on one side and 8 m long side protection on the other side. This workwas also completed for Rs.15 lakhs.
- e) Vannayikadavu check dam located at Moorikkadavu watershed of Payyavoorpanchayath. It was built for a total of Rs. 15 lakhs.



Check dams can be either made of temporary materials such as rock, log, brush, etc. or ofpermanent masonry materials like stone, concrete block etc.Check-dams are small barriers built across the direction of water flow on shallow rivers and streams, for the purpose of water harvesting. The small dams retain excess water flow during monsoon in a small catchment area behind the structure. The pressure created in the catchment area helps force the impounded water into the ground. The major environmental benefit is the replenishment of nearby groundwater reserves and wells. The water entrapped by the dam, surface and subsurface, is primarily intended for domestic needs, livestock and irrigation.The construction of an adequate number of check dams in the project area helps in water conservation and increasesgroundwater levels.

In all the visited sites it was observed that the construction of check dams was done using concrete structures and the creation of more structures is needed in the project area as it is adjacent to the forest area and receives more amount of rainfall.





2. **PSME activity**:

A cow, which is a cross between HF and Jersey was given to 'Bincy Jose' in the Ambazhathumchal watershed of the Eruvessi panchayath. The unit cost of the activity is Rs. 30,000/- with a 20% beneficiary contribution. They are earning an additional Rs. 5000/- with this activity.

Livestock has a specific place in watershed management due to socioeconomic and biological considerations. They play an important role in the agricultural system. To raise the production of cattle in the watershed areas, the relevant technological advancements must be applied. Although raising cattle increases the income from milk production, it also results in the formation of cow waste and urine, which are used for growing organic farming. Additionally, it produces the biogas needed for home usage.



3. Stone Pitched Contour Bunds (SPCB):

Conservation of too steep or slope land is essential in order to maintain the top soil from surface runoff. Under PMKSY, SPCBs work was taken up in Mathew's farmland atVizhikaparain Ambazhathumchal watershed of Eruvessi panchayath. As part of this precaution, sloping land surfaces are covered with lines of stone-pitched contour bunds. In order to preserve moisture and prevent erosion, contour bunding involves blocking the runoff from the slope with an embankment that can have either open or closed ends. For consistent moisture conservation, the land treatment between the bunds is preferred.

It was observed that the maintenance of these structures is not up to the mark and needs continuous monitoring as the area is highly steep with a slope being more than 40 %. It was also observed that more area under SPCB may be treated in the watershed area. Hence, provision may be made to converge MGNREGS, the Department of soil conservation and the respective Panchayats to install SPCBs in areas where the slope is high and also change the attitude of the framers through proper capacity building about the importance of these structures in maintaining the landscape.



4. Well renovation

A well renovation activity was undertakenatMuthukuttiin Eruvessi watershed of Eruvessi panchayath. It has a unit cost of Rs. 68,000/-. It is mainly used for irrigation and domestic purposes. The majority of the people in the project area depend on public wells for drinking. Well renovations will help to improve the drinking water availability in the locality. This will contribute to enhancing the health and welfare of the community through improved access to



drinking water. It also significantly reduced the impact of drought and consequent public spending on the supply of drinking water in tankers to the water-stressed regions and improved agricultural production and productivity.



5. Side protection

- a) Side protection of Alathur stream in Parakkadavu watershed of Eruvessi panchayath. Side protection is two-sided, 35m long, and has a height of 2m. The cost of the work was Rs. 6 lakhs.
- b) Vemboova- Uravankundu side protection located atNellikutty watershed of Eruvessi panchayath. It has a two-sided and 120m long side protection. The work was finished for a cost of Rs. 10 lakhs.
- c) Side protectionnear Koyipra temple inKoyiprawatershed of Payyavoorpanchayath. The total length of the side protection is 150m on both sides with a height of 2m. The work was completed for Rs. 12 lakhs.
- d) Side protection at Chanokund inKoyipra watershed of Payyavoor panchayath. This was built for Rs. 7,00,000/-.



- e) Side protection with checksnear Joby Poopally's home in Madakkal watershed of Payyavoor panchayath. This was built for Rs. 6,25,000/-.Side protection is twosided and60m long.
- f) Side protection at ParakadavuVayal thodu Vijayan thodu atPayyavoor watershed of Payyavoor panchayath.Side protection is two-sided, 150m long with a height of 2 m and 1.5 m.The cost of the work was Rs.9,00,000/-.
- g) Side protection at ParakadavuVayal thodu also located at atPayyavoor watershed of Payyavoor panchayath. This was built for Rs. 11 lakhs. Side protection is twosided and 60m long with a height of 2 m and 2.5 m.

The embankment of streams is partially eroded. Side protection is needed to prevent soil erosion. Along with protecting the stream, the side protection also prevents pollution and enhances the attractiveness of the banks and restores the natural drain. The PMKSY Scheme intervention through the side protections is quite successful. This work resolved flooding and water logging issues in the region. to. The consistent flow of the drain water increased the water level in the nearby wells, ensuring the availability of drinking water. This endeavor has also benefited the agricultural sector in bringing more area under agriculture and also through intensification.





Endline Evaluation of PMKSY-WDC watershed projects



6. Pond renovations

- a) Pond renovationat Muthukuttiwith a specification of 22×12×3 min Eruvessi watershed of Eruvessi panchayath. It is mainly used for drinking and irrigation purposes. This renovation was finished by Rs. 95,025/-.
- b) Pond renovation at Baleswarnagarwith a specification of $7.5 \times 6 \times 5.25$ m inNellikutty watershed of Eruvessi panchayath. It mostly serves drinking and irrigation needs. The work was completed on 30/03/2022 with a cost of Rs. 8 lakhs.

Rainfall in this location cannot be replenished by the locals for use in agriculture and household needs. As a result of pond renovations, the neighbourhood is significantly benefited. This elevated the water level in the nearby wells. This was also very beneficial for the expansion of agriculture in the area and improvement in the living standards of the people.



 Rainwaterharvesting systemwas taken up at 'Santy Jose' house, Vannayikadamin Koyipra watershed of Payyavoor panchayath. This has a unit cost of Rs. 8000/-with a 10% NRM contribution and a 20% beneficiary contribution. RWHtank has a capacity of 300L.



The principle behind rainwater harvestingis the collection and usage of precipitation from a catchment surface. Old technology is gaining popularity in a newway. Artificial recharge to ground water is a process, by which the groundwater reservoir is augmented at a rate, exceeding that obtained under natural conditions or replenishment.



Summary of the Evaluation of Outcomes of PMSKY-WDC Projects

District K	Kannur	Date of Visit	21/06/2022

1. Project Details:

Project No	IWMP/V/2014-15
Name of Block	Iritty
Sanctioned Area (ha)	4667
Sanctioned Cost (Rs in lakh)	700.05
Name of Villages included in the project	Payyavur and Eruvessi

2. Impact Details

Sl.	Items	Unit	Pre-	Status at	Remarks
No.			project	the end	
			status	of	
				project	



1	Average depth of water table in dug wells	m	9	7	Nearly 2 m
					increase in
					water level
2	Average depth of water table in tube wells	М			No data
					available
3	Number of groundwater structures (dug wells +	nos.		6	Pre-project
	tube wells + hand pumps) rejuvenated				data is not
					available. 6
					structures
					rejuvenated
4	Increase in Irrigation potential	ha	15	40	Increase in
					irrigation
					potential due
					to various
					NRM
					interventions.
5	Area of Wasteland brought under productive	ha	70	20	50 ha of
	use (like agriculture, plantation, fodder, etc.)				wasteland
					was brought
					under
					productive
					use.
6	Change in cropping / land use pattern	ha			Agricultural
	(i) Area under Agriculture Crop		1138	1446	area
	(ii) Area under plantation / forest cover				increased
	(iii) Area Under Wastelands		100	30	
7	Area Under Agriculture Crop	ha			An increase
/	(i) Area under Kharif crop	IIa	1118	1/18	in area under
	(i) Area under rabi crop		1110	1410	Kharif crop
	(ii) Area under double crop		20	28	was noticed
	(iii) Area under double crop		20	20	was noticed.
8	Cropping intensity	%	138	145	7 % increase
					in cropping
					intensity
9	Increase in Yield /ha of crops	qt/ha			Increase of 2
	(i) rabi crop				qt/ha of
	(ii) Kharif crop		260	1000	paddy
10	Area of horticulture crop	ha	50	120	Area under
10		IIa	50	120	horticulture
		1			nonneunure



					is more than
					doubled
11	Employment in agriculture related activities	Man		2254	10254
	among beneficiaries	days			mandays of
12	Employment in non- agricultural sectors	Man		8000	employment
		days			generated
					under the
					project
13	Fodder production	ha	15	35	Fodder
					cultivation in
					20.5 ha area
14	Fuelwood production	qt			No data
					available
15	Number of milch cattle	nos	7500	9500	4 nos. of
					cattle rearing
					units
					provided
16	Milk production	Kl/yr	5494	6280	Increase in
					milk
					production
17	Duration of flow of water in streams (upto		Jan	Mar	1 month
	November/December/January/FebruaryMay)				increase in
					flow of water
18	Improvement of drinking water facility		Feb	Apr	2 months
					improvement
					in water
					availability
19	No. of persons engaged in ancillary activities	nos		100	
20	Number of children enrolled in schools in the	nos			All children
20	project area	nos			enrolled in
					schools
21	Reduction in migration from rural to urban area	nos			Migration
	in the project area				was reduced
					during the
					project
					period.
22	Annual mean household income	Rs	56000	65000	An increase
					of Rs. 9000/-



23	Any other measurable indicator of impact assessment			
	\succ	974 farmers benefitted from the project		
	\checkmark	Total rainwater harvesting structures created 333 and 6 rejuvenated		
	\checkmark	Promoted plantain farming- 4378 numbers, organic vegetable cultivation in 37 ha		
		area, apiculture, pisciculture, goat rearing, poultry and mushroom cultivation.		