

Annexure III

State: KERALA

District: PATHANAMTHITTA

Block: KOIPURAM

Project ID: IWMP IV/ Batch VI 2014-15

Date of project initiation: 2014-2015

Date of project completion: 31.03.2022

Approved project cost (Rs. in lakh): 466

Actual expenditure (Rs. in lakh): 259.4826


Summary of project activities implemented:

Sl. No.	Work / Activity	Work Sub Category	Details	
			Unit	Quantity
01	NRM works:			
(i)	Land Development (Productive use)	(a) Afforestation	Ha	6.689 (Convergence with NREGS)
		(b) Horticulture	Ha	0
		(c) Agriculture	Ha	99.56 (Convergence with NREGS)
		(d) Pasture	Ha	17.06 (Convergence with NREGS)
		(e) Wasteland Developed	Ha	0
		(f) Others	Ha	434.95 ha
(ii).	Soil & Moisture Conservation	(a) Trench	m	0
		(b) Field Bunds	M	0
		(c) Terrace	Ha	0
		(d) Others	Ha	50.08
(iii)	Vegetative and Engineering Structure	(a) Checks & Plugs	nos.	0
		(b) Gabion structure	nos.	0
		(c) Others	nos.	14
(iv)	Water Harvesting Structure (New created)	(a) Farm ponds	nos.	0
		(b) Check dams	nos.	0
		(c) Nallah Bunds	nos.	0
		(d) Percolation tanks/ Ground water recharge structure	nos.	12
		(e) Terrafill filter	nos.	0
		(f) R.O Plant	nos.	0
		(g) Others	Nos.	34
(v)	Water Harvesting Structure (Old rejuvenated)	(a) Farm ponds	nos.	7
		(b) Check dams	nos.	0
		(c) Nallah Bunds	nos.	0
		(d) Percolation tanks/ Ground	nos.	0

		water recharge structure		
		(e) R.O Plant	nos.	0
		(g) Others	Nos.	2
02	Production system & micro-enterprises	Production system & micro-enterprises	1. Cow rearing (91)	
03	Livelihood activities	Self Help Groups	nos.	0
04	Others			
	EPA		nos.	9
	Summary:			
	Total rainwater harvesting structures created		nos.	46
	Total rainwater harvesting structures rejuvenated		nos.	9
	Additional area brought under protective irrigation		Ha	206.5
	Number of farmers benefitted		nos.	8800
	Direct employment created		Mandays	19473

*C/A*

BLOCK DEVELOPMENT OFFICER  
KOIPURAM



*[Handwritten Signature]*

COMMISSIONER FOR RURAL DEVELOPMENT  
THIRUVANANTHAPURAM