

Annexure III

State: Kerala

District: Wayanad

Block: Kalpetta

Project ID: IWMP I/2010-11

Date of project initiation : 2010-11

Date of Project completion :31.7.2018

Approved Project cost (RS. In Lakh): 660.45

Actual expenditure : (RS. In Lakh) : 205.53

Summary of project activities implemented:

SI no	Work/Activity	Work sub Category	Details	
			Unit	Quantity
1	NRM Works:			
(i)	Land Development (Productive Use)	(a) Afforestation	ha	
		(b) Horticulture	ha	
		(c) Agriculture	ha	
		(d) Pasture	ha	
		(e) Wasteland developed	ha	
		(f) Others	ha	324.26
(ii)	Soil & Moisture Conservation	(a) Trench	m	
		(b) Field bunds - Contur Bunding	ha	
		(c) Terrace	ha	
		(e) Centripetal terrecing	ha	
		(d) Others	ha	159.6
(iii)	Vegetative and Engineering Structure	(a) checks & plugs	nos	
		(b) gabion Structure	nos	
		(c) Others	Nos	13
(iv)	Water Harvesting struture (new created)	(a) Farm ponds	nos	5
		(b) Check dams	nos	0
		(c) Nallah Bunds	nos	
		(d) Percolation tanks/ Ground water recharge structure	nos	
		(e) Others	nos	1
(v)	Water Harvesting struture (Old rejuvenated)	(a) Farm ponds	nos	
		(b) Check dams	nos	
		(c) Nallah Bunds	nos	
		(d) Percolation tanks/ Ground water recharge structure	nos	
		(e) Others	nos	
(v)	Production system & micro-enterprises		SRI(Ha)	18.810
			Biogas (Unit)	10.000
3	Livelihood activity	Self Help Group	nos	95
4	Others-	user groups	nos	
Summary				
	Total rainwater harvesting structures created		nos	6
	Total rainwater harvesting structures rejuvenated		nos	0
	Additional area brought under protective irrigation		ha	101
	Numbers of farmes benifited		nos	540
	Direct employment created		mandays	2150

Sd/-
Project Director

Annexure III

District: Wayanad

Block: Sulthan Bathery

State: Kerala

Project ID: IWMP IV/2010-11

Date of project initiation : 2010-11

Approved Project cost (RS. In Lakh): 689.7

Date of Project completion :31.3.2018

Actual expenditure : (RS. In Lakh) : 261.14

Summary of project activities implemented:

SI no	Work/Activity	Work sub Category	Details	
			Unit	Quantity
1	NRM Works:			
(i)	Land Development (Productive Use)	(a) Afforestation	ha	
		(b) Horticulture	ha	
		(c) Agriculture	ha	
		(d) Pasture	ha	
		(e) Wasteland developed	ha	
		(f) Others	ha	
(ii)	Soil & Moisture Conservation	(a) Trench	m	
		(b) Field bunds - Contur Bunding	ha	80.040
		(c) Terrace	ha	
		(e) Centripetal terrecing	ha	
		(d) Others	ha	45
(iii)	Vegetative and Engineering Structure	(a) checks & plugs	nos	
		(b) gabion Structure	nos	
		(c) Others	Nos	
(iv)	Water Harvesting struture (new created)	(a) Farm ponds	nos	4
		(b) Check dams	nos	1
		(c) Nallah Bunds	nos	
		(d) Percolation tanks/ Ground water recharge structure	nos	
		(e) Others	nos	81
(v)	Water Harvesting struture (Old rejuvenated)	(a) Farm ponds	nos	
		(b) Check dams	nos	
		(c) Nallah Bunds	nos	
		(d) Percolation tanks/ Ground water recharge structure	nos	
		(e) Others	nos	
(v)	Production system & micro-enterprises		Activities (no)	9
3	Livelihood activity	Self Help Group	nos	308
4	Others-	user groups	nos	
Summary				
Total rainwater harvesting structures created			nos	87
Total rainwater harvesting structures rejuvenated			nos	0
Additional area brought under protective irrigation			ha	101
Numbers of farmes benifited			nos	540
Direct employment created			mandays	928

Sd/-
Project Director