

Annexure III

State: Kerala

District: Thiruvananthapuram

Block: Chirayinkeezhu

Project ID: IWMP-2/2011-12

Date of project initiation: 2011-2012

Date of project completion: 22-06-2020


Approved project cost (Rs. in lakh): 816.36

Actual expenditure (Rs. in lakh): 307.00457

Summary of project activities implemented:

Sl. No.	Work / Activity	Work Sub Category	Details	
			Unit	Quantity
01	NRM works:			
(i)	Land Development (Productive use)	(a) Afforestation	ha	6.5
		(b) Horticulture	ha	0.95
		(c) Agriculture	ha	122.01
		(d) Pasture	ha	
		(e) Wasteland developed	ha	8.85
(ii)	Soil & Moisture Conservation	(a) Trench	m	
		(b) Field Bunds	m	
		(c) Terrace	ha	
		(d) others (cpt)	ha	41.59
(iii)	Vegetative and Engineering Structure	(a) Checks & Plugs	nos.	
		(b) Gabion structure	nos.	
(iv)	Water Harvesting Structure (New created)	(a) Farm ponds	nos.	
		(b) Check dams	nos.	
		(c) Nallah Bunds	nos.	
		(d) Percolation tanks/ Ground water recharge structure	nos.	536
(v)	Water Harvesting Structure (Old rejuvenated)	(a) Farm ponds	nos.	7
		(b) Check dams	nos.	
		(c) Nallah Bunds	nos.	8
		(d) Percolation tanks/ Ground water recharge structure	nos.	
02	Production system & micro-enterprises	1. Renovation of cattleshed & Cow Rearing	Nos	8
03	Livelihood activities	(a) Gabion		
04	Others	Self Help Groups	nos.	73
	EPA			
	Summary:		Nos	7
	Total rainwater harvesting structures created		nos.	536
	Total rainwater harvesting structures rejuvenated		nos.	15
	Additional area brought under protective irrigation		ha	494.58
	Number of farmers benefitted		nos.	2472
	Direct employment created		Mandays	11070




 Secretary
 Block Panchayath
 Chirayinkeezhu