


**PMKSY - FINAL REPORT - Annexure III**


State: <b>Kerala</b>	District: <b>Alappuzha</b>			
Project ID: <b>IWMP III /2012-13</b>	Block Panchayat: <b>BHARANICKVU</b>			
Date of Project Initiation: <b>30.03.2013</b>	Date of Project Completion: <b>31/03/2022</b>			
Approved Project Cost (in Lakhs): <b>650.52</b>	Actual Expenditure (in Lakhs): <b>38.724228</b>			
<b>Summary of Project Activities Implemented</b>				
Sl No.	Work/Activity	Work Sub Category	Details	
			Unit	Quantity
1	NRM Works			
i	Land Development (Productive Use)	(a) Afforestation	ha	108.42
		(b) Horticulture	ha	217.05
		(c) Agriculture	ha	362.63
		(d) Pasture	ha	
		(e) Waste land developed	ha	
ii	Soil and Moisture Conservation	Trench	m	
		Field Bunds	m	
		Terrace	ha	
iii	Vegetative and Engineering Structure	(a) Checks and Plugs	Nos	
		(b) Gabbion Structure	Nos	
		(c) Others /Streams	Nos	10
iv	Water Harvesting Structure (New Created)	(a) Farm Ponds	Nos	
		(b) Check Dams	Nos	4
		(c) Nallah Bunds	Nos	
		(d) Percolation Tanks/Ground Water Recharge Structure(Well Recharge)	Nos	448
		RainWater Harvesting Structure	Nos	4
v	Water Harvesting Structure (Old Renovated)	(a) Farm Ponds	Nos	20
		(b) Check Dams	Nos	
		(c) Nallah Bunds	Nos	
		(d) Percolation Tanks/Ground Water Recharge Structure/Well Renovation	Nos	74
		(e) Others Trench	Nos	
2	Production System and Micro-enterprises	Production System and Micro-enterprises	1.Dairy 102 Units(102 Nos) 2.Goat 163 Units(652 Nos)	
3	Livelihood Activities	Self Help Groups	Nos	74
4	Others	EPA	Nos	7
Summary				
Total Rainwater Harvesting Structures Created			Nos	456
Total Rainwater Harvesting Structures Rejuvenated			Nos	94
Additional Area brought under Protective Irrigation			ha	2710.5
Number of Farmers Benefitted			Nos	15258
Direct Employment Created			Mandays	22130

Charumood  
31.3.2022



  
 Block Development Officer  
 Bharanickavu



  
 Commissionerate of Panchayats  
 Alappuzha