

Form – I

State: Kerala

District: Idukki

Block: KATTAPPANA

Project ID: PMKSY/IWMP/BATCHIV/2012-2013

Date of Project Initiation : 01/03/2012


Date of Project completion: 31/03/2022

Approved Project cost (Rs. in lakh): 669.75

Actual expenditure (Rs. in lakh): 420.01

01	NRM works		Unit	Quantity
(i)	Land Development (Productive use)	(a) Afforestation	ha	7
		(b) Horticulture	ha	71.75
		(c) Agriculture	ha	16
		(d) pasture	ha	
		(e) Wasteland development	ha	23
		(f)		
(ii)	Soil & Moisture Conservation	(a) Trench (side wall protection)	m <sup>3</sup>	0
		(b) Field bunds	ha	69.61
		(c) Terrance	ha	
		(d) Others	ha	10.16
(iii)	Vegetative and Engineering Structure	(a) Checks & Plugs	nos	
		(b) Gabion structure	nos	
		(c) compost pit/ soak pit	No.	89
(iv)	Water Harvesting Structure (New created)	(a) Farm ponds	nos	31
		(b) Check dams	nos	0
		(c) Nallah bunds	nos	1
		(d) Percolation tanks/ Ground water recharge structure	nos nos	36
		(e) Rain pit/soat pit	nos	0
		(f) Rain Water Harvesting	nos	197
		(g) Others(pond and well constructions)	nos	58
		(e)		
(iv)	Water Harvesting Structure (Old rejuvenated)	(a) Farm ponds	nos	49
		(b) Check dam	nos	0
		(c) Nallah bunds	nos	0
		(d) Percolation tanks/ Ground water recharge structure	nos	0
		(e)		
02	Production system & micro- enterprises	(a) Agriculture tolls	nos	0
		(b) Black pepper cultivation/Tuber cultivation	ha	357
			nos	603
		(c) Bee Keeping	unit	19
		(d) Mushroom cultivation	unit	1
	(d)poultry farming/chick distributions	unit	1220	
03	Livelihood activities	(a) Self Help Groups	nos	0
		(b) JLG - Formation	nos	49
		(c) JLG - Assist	nos	11
04	Others	(a) Capacity Building – Training	nos	31
		(b) Capacity Building – Trainees	nos	1543

Summary:			
Total Rain Water Harvesting Structures created	nos		255
Total Rain Water Harvesting Structures rejuvenated	nos		49
Additional area brought under protective irrigation	acre		1296
Number of farmers benefited	nos		26560
Direct employment created	mandays		14716



*[Handwritten Signature]*  
 Secretary  
 Block Panchayath Kattappana



*[Handwritten Signature]*  
 COMMISSIONER FOR RURAL DEVELOPMENT  
 THIRUVANANTHAPURAM