



Kanjikuzhy -

Annexure III

State:	Kerala	District:	Alappuzha	Block Panchayat:	Kanjikuzhy
Project ID:	IWMP-5/2014-15	Date of Project Initiation:	24.7.2014	Date of Project Completion:	31.3.2022
Approved Project Cost (in Lakhs):	795.12	Actual Expenditure (InLakhs)	467.98804		
Summary of Project Activities Implemented					
Sl No.	Work/Activity	Work Sub Category	Details		
			Unit	Quantity	
1	NRM Works		Nos		
i	Land Development (Productive Use)	(a) Afforestation	ha	59	
		(b) Horticulture	ha	800	
		(c) Agriculture	ha	2800	
		(d) Pasture	ha	34.25	
		(e) Waste land developed	ha	20	
ii	Soil and Moisture Conservation	Trench	m	0	
		Field Bunds	m	25000	
		Terrace	ha	0	
iii	Vegetative and Engineering Structure	(a) Checks and Plugs	Nos		
		(b) Gabbion Structure	Nos		
		(c) Others	Nos	31	
iv	Water Harvesting Structure (New Created)	(a) Farm Ponds	Nos		
		(b) Check Dams	Nos		
		(c) Nallah Bunds	Nos		

		(d) Percolation Tanks/Ground Water Recharge Structure	Nos	
		RWH	Nos	14
	v Water Harvesting Structure (Old Renovated)	(a) Farm Ponds	Nos	4
		(b) Check Dams	Nos	
		(c) Nallah Bunds	Nos	0
		(d) Percolation Tanks/Ground Water Recharge Structure	Nos	
		(e) Others	Nos	
2	Production System and Micro-enterprises	Production System and Micro-enterprises	1.Pisciculture 292 2.Agriculture 4 3.	296
3	Livelihood Activities	Self Help Groups	Nos	71
4	Others	EPA	Nos	6
	Summary			
	Total Rainwater Harvesting Structures Created		Nos	14
	Total Rainwater Harvesting Structures Rejuvenated		Nos	4
	Additional Area brought under Protective Irrigation		ha	2500
	Number of Farmers Benefitted		Nos	48250
	Direct Employment Created		Mandays	27546




 BLOCK DEVELOPMENT OFFICER
 KANJIKUZH Y BLOCK
 SURAMP O-688 582.