

FORM - I

Block : vamanapuram

District: Thiruvananthapuram

State:Kerala

Name of Project : IWMP-1/2010-11

Date of project Initiation: 10-10-2011 Date of project Completion: 30-05-2018

Approved project Cost (Rs.in Lakh) : 1123.80 Actual expenditure (Rs in Lakh) : 383.1

Summary of Project activities implemented

SL No	Work/Activity	Work Sub Category	Unit	Quantity
01	NRM Works :			
(i)	Land Development (Productive Use)	(a) Afforestation	ha	80
		(b) Horticulture	ha	43
		(c) Agriculture	ha	73
		(d) Pasture	ha	
		(e) Wasteland developed	ha	
				
(ii)	Soil & Moisture Conservation	(a) Trench	m	
		(b) Field Bunds	m	
		(c) Terrace	ha	
				
(iii)	Vegetative and Engineering Structure	(a) Checks & Plugs	nos.	
		(b) Gabion structure	nos.	
				
(iv)	Water Harvesting Structure (new created)	(a) Farm Ponds	nos.	1
		(b) Check dams	nos.	
		(c) Nallah Bunds	nos.	
		(d) Percolation Tanks/Ground water recharge structure	nos.	278
				
(v)	Water Harvesting Structure (old rejuvenated)	(a) Farm Ponds	nos.	9
		(b) Check dams	nos.	
		(c) Nallah Bunds	nos.	18
		(d) Percolation Tanks/Ground water recharge structure	nos.	363
				
02	Production system & micro - enterprises	1. Vegetable cultivation	10.66 (Ha)	
		2.		
		3.		
				
03	Livelihood activities	Self Help Groups	nos.	171
04	Others			
	Summery :			
	Total rainwater harvesting structures created		nos.	278
	Total rainwater harvesting structures rejuvenated		nos.	391
	Additional area brought under protective irrigation		ha	850
	Number of farmers benefited		nos.	1750
	Direct employment created		mandays	24372



[Signature]
 Block Development Officer
 Vamanapuram