Endline Evaluation of PMKSY-WDC Batch II Watershed Projects

REPORT: THRITHALA BLOCK (IWMP I)(Palakkad District)

Thrithala is located ata distance of 70 kilometers from Palakkad, in OttappalamThalukin Palakkad district, on the banks of theRiver Bharathapuzha. The cluster of micro watersheds in the IWMP I project include Kavukode, Pattissery – III, Pattissery – II, Chalissery, Kothachira, Ullannur and Puliyappattakkayal– II. These watersheds are spread across 4 Gram Panchayaths namely Chalissery, Nagalassery, Pattithara and Thrithala. Together, there is a total of 5911 Ha of treatable land in this project.

Sl.	Name of watershed	Watershed	Geographic	Treatable	
No.		Code	Latitude	Longitude	Area
1.	Kavukode	19K 7b	10°43'30"	76°4'30"	446
			N&10o46'30"	E&76°6'0" E	
2.	Pattissery - III	19K 7c	10°43'30" N&	76°4'30" E&	927
	, i i i i i i i i i i i i i i i i i i i		10°45'0" N	76°6'0" E	
3.	Pattissery - II	19K 7d	10°45'0" N&	76°4'30" E&	239
			10°48'0" N	76°6'0" E	
4.	Chalissery	19K 8a	10°43'30" N&	76°4'30" E&	1035
			10°46'30" N	76°7'30" E	
5.	Kothachira	19K 10a	10°43'30" N&	76°5'30" E&	89
			10°44'0" N	76°6'30" E	
6.	Ullannur	20B 20a	10°46'30" N&	76°7'30" E&	955
			10°48'0" N	76°9'0" E	
7.	Puliyappattakkayal - II	20B 46a	10°45'0" N&	76°6'0" E&	2220
	• • •		10°49'30" N	76°9'0" E	
Total					

Table 1 Details of micro watersheds in the project area




Figure 1 Watershed map of the project area

The evaluation team from CWRDM after discussion with the Block Panchayath president and officers visited the IWMP I project in Thrithala Block on 12/02/2019. The works visited by the team was the most important and useful structure constructed for agricultural crop production.

1. Chittappura Shutter

The work is located in the Puliyamppattakkayal– II watershed of Pattithara Gram Panchayath. After the installation of the shutters the ground water table of the nearby area on both sides of the canal has improved significantly, which help them to meet their drinking water needs. Water detained at the shutter is used for irrigation. Irrigated area includes nearly 25 ha of plantain and paddy cultivation.

Summary of the Evaluation of Outcomes of PMKSY- WDC Project

District	Palakkad	Date of visit	12/02/2019
----------	----------	---------------	------------

1. Project Details

1. Project Details						
Project No	IWMP I /2010-11					
Name of Block	Thrithala					
Sanctioned Area (ha)	5911					
Sanctioned Cost (`lakh)	886.65					
Actual Cost (lakh)	221.423 (24.97 %)					
Name of Villages included in the project	Chalissery, Nagalassery, Pattithara, Thrithala					

2. Impact Details

SI. No.	Items	Unit	Pre- project status	Status at the end of project	Remarks
1	Average depth of water table in dug wells	m	7.50	6.10	There is increase of more than 1 m was noticed in most of the wells
2	Average depth of water table in tube wells	m	65	64	Marginal increase
3	Number of ground water structures (dug wells + tube wells + hand pumps) rejuvenated	nos.		35	10 rejuvenated, (4 farm ponds, 4 check dams, 2

					percolation tanks). 25 created.
4	Increase in Irrigation potential	ha		344	344 ha of additional area under protective irrigation
5	Area of Wasteland brought under productive use (like agriculture, plantation, fodder, etc)	ha			No change in wasteland
6	 Change in cropping / land use pattern (i) Area under Agriculture Crop (ii) Area under plantation / forest cover (iii) Area Under Wastelands 	ha	50 Nil 25	56 Nil 25	6 ha increase No change
7	 Area Under Agriculture Crop (i) Area under Kharif crop (ii) Area under Rabi crop (iii) Area under double crop 	ha	50 90	56 100	6 ha increase Almost 90 % areas are double cropped
8	Cropping intensity	%	90	95	5% increase
9	Increase in Yield /ha of crops (i) Rabi crop (ii) Kharif crop	qt/ha	20	25	Increase of 5 qt/ha
10	Area of horticulture crop	ha			
11	Employment in agriculture related activities among beneficiaries	Man days		1597	1597 man days of direct
12	Employment in non- agricultural sectors	Man days			- employment
13	Fodder production	qt		7 ha	Additional fodder production in 7 ha land
14	Fuelwood production	qt			No data available.
15	Number of milch cattle	nos	5000	5500	Increase of 500
16	Milk production	Kl/y r	240	260	20,000 lit increase
17	Duration of flow of water in streams (upto November/December/January/FebruaryM ay)	-	January	February	One month prolonged flow in streams

18	Improvement of drinking water facility		Februar	April	Two months		
			у	_	extra due to		
					soil and water		
					conservation		
					and harvesting		
					measures		
19	No. of persons engaged in ancillary activities	nos		992	57 in Goat and		
	like fishery, poultry, rural craftsmanship				cattle rearing		
					and 935 in		
					other SHGs		
20	Number of children enrolled in schools in the	nos			All are school		
	project area				going		
21	Reduction in migration from rural to urban	nos			Slightly		
	area in the project area				reduced		
22	Annual mean household income	`	46000	50000	Rs. 4000		
					increase		
23	Any other measureable indicator of impact assessment						
	i) Goat and Cattle production enterprise started as part of the project which benefits nearly						
	57 families.						
	ii) Around 490 SHGs formed as part of the project and around 190 SHGs got assistance,						
	which provide benefits to 935 beneficiaries.						
	iii) Direct employment created for 1600 persons in terms of man-days.						
	iv) 35 rain water harvesting structures created or rejuvenated as part of the project.						

v) Total No. of farmers benefitted out of project : 1604



Figure 2 Shutter constructed at Chittappura near Puliyampattakayal