

**Annexure III**

State: Kerala

District: Kottayam

Block: Erattupetta

Project ID: IWMP-I/2010-11 Erattupetta

Date of project initiation: 20-10-2011

Date of project completion: 31-03-2018


Approved project cost (Rs. in lakh): 643.68

Actual expenditure (Rs. in lakh): 224.58

**Summary of Project Activities Implemented:**

Sl. No.	Work / Activity	Work Sub Category	Details	
			Unit	Quantity
01	NRM works:			
(i)	Land Development(Productive use)	(a) Afforestation	ha	0
		(b) Horticulture	ha	0
		(c) Agriculture	ha	0
		(d) Pasture	ha	0
		(e) Wasteland developed(Others on total waste land)	ha	0
(ii)	Soil & Moisture Conservation	(a) Trench	m	0
		(b) Field Bunds(Contour Bunds)	ha	125
		(c) Terrace	ha	0
		(c) Others	ha	190.48
(iii)	Vegetative and Engineering Structure	(a) Checks & Plugs	nos.	0
		(b) Gabion structure	nos.	0
		(c) Others	nos	14
(iv)	Water Harvesting Structure (Newcreated)	(a) Farm ponds	nos.	0
		(b) Check dams	nos.	1
		(c) Nallah Bunds	nos.	0
		(d) Percolation tanks/ Ground waterrecharge structure	nos.	316
		(e) Others	nos	139
(v)	Water Harvesting Structure (Old rejuvenated)	(a) Farm ponds	nos.	5
		(b) Check dams	nos.	0
		(c) Nallah Bunds	nos.	0
		(d) Percolation tanks/ Ground waterrecharge structure	nos.	0
		(e) Others		17
02	Production system & micro-enterprises	Production system & micro-enterprises	1. Others in MIS-322 1.1 Goat Rearing-150 1.2 Cow Rearing -28 1.3 Agriculture-144	
03	Livelihood activities	Self Help Groups JLGs Assisted	nos.	303 113
04	Others			0
	Summary:			
	Total rainwater harvesting structures created		nos.	455
	Total rainwater harvesting structures rejuvenated		nos.	22
	Additional area brought under protective irrigation		ha	645
	Number of farmers benefitted		nos.	21618
	Direct employment created		Mandays	23819



  
**SECRETARY**  
**BLOCK PANCHAYATH**  
**ERATTUPETTA**