



ബ്ലോക്ക് പഞ്ചായത്ത് കാര്യാലയം, വെട്ടിക്കവല
വെട്ടിക്കവല പി.ഒ, കൊട്ടാരക്കര, പിൻ : 691538
ISO 9001-2015 CERTIFIED

സുരേഷ്കുമാർ.കെ.എസ്.
സെക്രട്ടറി

ഫോൺ : 0474-2403839
ഇ-മെയിൽ : bdovettikavala@yahoo.com

നം. എ - 572/2021

തീയതി : 22/02/2020.

സ്വീകർത്താവ്

പ്രോജക്ട് ഡയറക്ടർ,
ജില്ലാ ദാരിദ്ര്യ ലഘൂകരണ വിഭാഗം,
കൊല്ലം.

സർ,

വിഷയം :- വെട്ടിക്കവല ബ്ലോക്ക് പഞ്ചായത്ത് - വെട്ടിക്കവല PIA -IWMP- PMKSY പദ്ധതി പ്രവൃത്തികളുടെ പൂർത്തീകരണ റിപ്പോർട്ട് സമർപ്പിക്കുന്നത് സംബന്ധിച്ച്.

വെട്ടിക്കവല PIA, IWMP/ PMKSY പദ്ധതി പ്രവൃത്തികളുടെ പൂർത്തീകരണ റിപ്പോർട്ട് അങ്ങയുടെ അറിവിലേക്കും അനന്തര നടപടികൾക്കുമായി ഇതോടൊപ്പം ഉള്ളടക്കം ചെയ്ത് സമർപ്പിക്കുന്നു.

വിശ്വസ്തതയോടെ,


സെക്രട്ടറി
ബ്ലോക്ക് പഞ്ചായത്ത്, വെട്ടിക്കവല.



Annexure I

STATEMENT OF RECEIPTS AND EXPENDITURE

Sl. No.	Year (from the year of inception to completion)	Receipts			Total Funds Available	Expenditure	Unspent Balance
		Central share+ State share	Accrued interest	Any other receipt(s)			
1	2013-14	1000000	10445	-	1010445	436226	574219
2	2014-15	2200000	18323	3500	2221823	2718604	77438
3	2015-16	2000000	11658	21359	2033017	2076324	34131
4	2016-17	2225000	9564	173415	2407979	1982016	460094
5	2017-18	231174	4916	-	236090	694488	1696
6	2018-19	3953611	10391	-	3964002	2439362	1526336
7	2019-20	600000	12727	-	612727	1536132	602931
8	2020-21	450000	7084	-	457084	951474	108541
Total		12659785	85108	198274	12943167	12834626	
Unspent balance and accrued interest in Attuvasseri Watershed							95711
Unspent balance and accrued interest in Madathilkadavu Watershed							34529
Total unspent balance in PIA							238781



(Handwritten Signature)

Secretary
Block Panchayath, Vettikavala.

Annexure III

State: Kerala

District: Kollam

Block: Vettikavala

Project ID: Kollam IWMP-3/2012-13

Date of project initiation: 02/12/2013

Date of project completion: 22.02.2021

Approved project cost (Rs. in lakh): 275.35 Actual expenditure (Rs. in lakh): 128.35

Summary of project activities implemented:

Sl. No.	Work / Activity	Work Sub Category	Details	
			Unit	Quantity
01	NRM works:			
(i)	Land Development (Productive use)	(a) Afforestation	ha	0
		(b) Horticulture	ha	6.89
		(c) Agriculture	ha	0
		(d) Pasture	ha	0
		(e) Wasteland developed	ha	0
(ii)	Soil & Moisture Conservation	(a) Trench	ha	0
		(b) Field Bunds	m	360
		(c) Terrace	ha	0
		d)others(Live fencing)	m	250
(iii)	Vegetative and Engineering Structure	(a) Checks & Plugs	Nos.	220
		(b) Gabion structure	Cum.	00
		c)Others	Nos.	0
(iv)	Water Harvesting Structure (New created)	(a) Farm ponds	nos.	
		(b) Check dams	nos.	0
		(c) Nallah Bunds	nos.	17
		(d) Percolation tanks/ Ground water recharge structure	nos.	118
(v)	Water Harvesting Structure (Old rejuvenated)	(a) Farm ponds	nos.	7
		(b) Check dams	nos.	0
		(c) Nallah Bunds	nos.	0
		(d) Percolation tanks/ Ground water recharge structure	nos.	0
		others	Nos.	0

02	Production systemµ-enterprises	Production systemµ-enterprises	Agriculture	61 nos
03	Livelihood activities	Self Help Groups	Nos.	31
04	Others			
	Summery			
	Total rainwater harvesting structure created		Nos.	135
	Total rainwater harvesting structure rejuvenated		Nos.	7
	Additional area brought under protective irrigation		ha	944.41
	Number of farmers benefitted		Nos.	2708
	Direct employment created		Mandays	12875



(Handwritten signature in blue ink)

Secretary
Block Panchayath, Vettikavala.